

Department of Public Works

COUNTY OF SAN MATEO



PROJECT UPDATE

Alpine Road Trail Improvements Project

Bank Stabilization Measures



Alpine Road Trail - Project Scope **Presented to Board on January 28, 2014**

- Project consists of trail rehabilitation and bank stabilization at three locations between Portola Valley and Menlo Park

Trail

- Rehabilitate 1.84 miles of existing 4-6' wide asphalt trail to improve trail surface by:
 - Removing existing asphalt, compact, and pave with 2" of asphalt; or
 - Applying a slurry seal to segments of trail in good condition
 - No change in trail alignment, except in select locations move trail 1-2 feet away from trees





Alpine Road Trail - Project Scope **Presented to Board on January 28, 2014**

•Bank Stabilization Measures


- Stabilize the Los Trancos Creek bank in three locations within the Alpine Road right-of-way to prevent further trail narrowing and protect critical utilities:
 - **Site 1**: 110' long block wall - to support trail and railing
 - **Site 2**: 80' long soldier pile wall with concrete lagging – to support trail, PG&E gas line within a few feet of wall, and sanitary sewer line in close proximity
 - **Site 3**: 70' long cast in place concrete wall – to support trail and PG&E gas line, sanitary sewer line, and Alpine Road in close proximity



COUNTY OF SAN MATEO



Alpine Road Trail Site 2 (looking north)





Alpine Road Trail Site 3 (looking south)

Limit of
Biotechnical
Treatment



Base of
Proposed
Wall



Alpine Road Trail - Board Direction

January 28, 2014:

- Meet with Stanford University (Stanford) to evaluate alternate approaches to remediate creek bank erosion at Sites 2 and 3

March 11, 2014:

- Directed the Department to work with Stanford to develop alternative designs for Sites 2 and 3 that address environmental concerns raised by Stanford and the Public
- Recognized that alternative designs may require the use of Stanford property



Alpine Road Trail - Board Direction/Authorization

November 18, 2014:

- Directed Department to proceed based on the alternatives presented after obtaining confirmation from the regulatory agencies
 - Site 2 - Live Log Crib Wall
 - Site 3 - Shift Creek approx. 75 feet (if not acceptable to agencies construct Live Log Crib Wall)
- Authorized the revision and recirculation of the IS/MND for the Project

January 27, 2015:

- Authorized an agreement with Environmental Science Associates for permit application work - term of Jan. 27, 2015 to Jan. 27, 2018 for a maximum amount of \$300,000



Alpine Road Trail

Agency Meeting After the November 18, 2014 Board Meeting

- Field meeting on January 15, 2015 with Stanford and regulatory agencies to review Project and proposed bank treatments.
Attendees included:
 - Stanford
 - San Francisco Bay Regional Water Quality Control Board
 - California Fish and Wildlife Service
 - National Oceanic Atmospheric Administration
- Continued outreach to regulatory agencies not able to attend field meeting to obtain input



Alpine Road Trail

Summary of January 15, 2015 Field Meeting

- Recommendations:
 - Site 2 : Construct a Live Log Crib Wall and a soldier pile wall with concrete lagging – AS PROPOSED
 - Site 3: Perform a slight shift of the channel alignment of the creek and construct a live log crib wall and retaining wall instead of shifting creek approx. 75 feet – ALTERNATE RECOMMENDATION
 - Both recommendations are consistent with the November 18, 2014 Board Meeting item



Alpine Road Trail

Live Log Crib Wall

- Logs rest on layer of rocks that protect the embankment from scour
- Constructed in a series of interlocking boxes with hollow center filled with soil and rock
- Logs will decay over time
- Live vegetation will be planted (ie. Willow, dogwood, alder)
- Once established, the live vegetation will further stabilize the bank
- Retaining walls are required at both sites in addition to Live Log Crib Wall



Alpine Road Trail

Live Log Crib Wall



A. Installation of Live Crib Wall

Alpine Road Trail

Live Log Crib Wall



B. Placement of Live Crib Wall



C. Live Log Crib Wall after vegetation




Alpine Road Trail

Site 2 - Recommendation

Live Log Crib Wall

- Approximately 100 feet in length, and 6 feet tall
- Existing channel shifted away from roadway
- Soldier Pile Retaining Wall installed behind Log Crib Wall
- Construction cost estimated to be \$525,000-\$650,000



ALTERNATIVE 1: ROCK TOE WITH VEGETATED LOG CRIB WALL




Alpine Road Trail

Site 3 –Recommendation

Live Log Crib Wall

- Approximately 65 feet in length, and 5 feet tall
- Existing channel shifted away from roadway
- Retaining Wall installed behind Log Crib Wall
- Construction cost estimated to be \$350,000-\$500,000



ALTERNATIVE 1: ROCK TOE WITH VEGETATED LOG CRIB WALL



Alpine Road Trail Alternatives

Fiscal Impact

Description of Work	Original Cost Estimate	Recommended Alternatives (additional Cost)	Total Cost Estimate
Design	\$250,000	\$150,000	\$400,000
Site 2 Construction	\$200,000	\$500,000	\$700,000
Site 3 Construction	\$200,000	\$350,000	\$550,000
Trail Work	\$480,000	-----	\$480,000
Environmental	\$170,000	\$160,000	\$330,000
Construction Inspection	\$80,000	\$125,000	\$205,000
Alternatives Feasibility Analysis	-----	\$60,000	\$60,000
Total	\$1,380,000	\$1,345,000*	\$2,725,000

*Additional funding estimated to be \$1,345,000 is required based on the recommended alternatives

COUNTY_{OF} **SAN MATEO**



Alpine Road Trail Improvements Project

Thank You!