

RESOLUTION NO. _____

BOARD OF SUPERVISORS, COUNTY OF SAN MATEO, STATE OF CALIFORNIA

* * * * *

RESOLUTION INCREASING THE DIRECTOR OF PUBLIC WORKS' AUTHORITY TO EXECUTE CHANGE ORDERS TO THE AGREEMENT WITH GORDON N. BALL, INC., FOR THE MIRADA ROAD PEDESTRIAN BRIDGE REPLACEMENT AND BANK STABILIZATION PROJECT, TO INCREASE THE NOT-TO-EXCEED AMOUNT OF \$4,073,520 BY AN ADDITIONAL AMOUNT OF \$275,000, TO A NEW NOT TO EXCEED AMOUNT OF \$4,348,520

RESOLVED, by the Board of Supervisors of the County of San Mateo, State of California, that

WHEREAS, on February 9, 2021, this Board adopted Resolution No. 078001, which certified the Initial Study/Negative Declaration dated December 2020, and authorized the Director of Public Works to proceed with finalizing the plans and specifications and advertising for bids for the Mirada Road Pedestrian Bridge Replacement and Bank Stabilization Project (Project); and

WHEREAS, on April 5, 2022, this Board adopted Resolution No. 078816, which adopted plans and specifications including conformance with prevailing wage scale requirements, authorized an agreement with Gordon N. Ball, Inc., with a not-to-exceed amount of \$4,073,520 for the Project, and authorized the Director of Public Works to execute change orders in an amount not to exceed \$370,320; and

WHEREAS, during construction of the Project, it was observed that the existing site conditions had deteriorated or changed and were different from the design plans; and

WHEREAS, depressions were found along the existing face of bluff and the existing face of bluff was found to be non-linear, which resulted in the soil nail wall

requiring more construction material to be used along the unanticipated larger surface of the bluff; and

WHEREAS, the California Coastal Commission, issuer of the Project's Coastal Development Permit, required the concrete staircase design to be changed significantly after the Project was awarded, which resulted in additional time and materials for construction of the staircase; and

WHEREAS, the unexpected changes extended the construction timeframe, increased the construction cost, and led to the contractor having to winterize the site and construct the staircase and install the pedestrian bridge in 2023; and

WHEREAS, the cost of the unanticipated additional work for the Project is approximately \$275,000, and the Director of Public Works is recommending that the not-to-exceed amount of the contract be increased by \$275,000 to \$4,348,520; and

WHEREAS, this Board of Supervisors has considered and concurs with the recommendation of the Director of Public Works.

NOW, THEREFORE, IT IS HEREBY DETERMINED AND ORDERED that the Director of Public Works' authority to execute change orders (contract amendments) to the contract with Gordon N. Ball, Inc., for the construction of the Mirada Road Pedestrian Bridge Replacement and Bank Stabilization Project is hereby increased by an additional \$275,000, to a new not-to-exceed amount of \$4,348,520, in order to allow for payment of the extra work and unanticipated project costs.

* * * * *