

## **RESOLUTION NO. .**

**BOARD OF SUPERVISORS, COUNTY OF SAN MATEO, STATE OF CALIFORNIA**

\* \* \* \* \*

**RESOLUTION INCREASING THE DIRECTOR OF PUBLIC WORKS' AUTHORITY TO EXECUTE CHANGE ORDERS TO THE AGREEMENT WITH GORDON N. BALL, INC., FOR THE MIRADA ROAD PEDESTRIAN BRIDGE REPLACEMENT AND BANK STABILIZATION PROJECT, TO INCREASE THE NOT-TO-EXCEED AMOUNT OF \$4,348,520 BY AN ADDITIONAL AMOUNT OF \$380,000, TO A NEW NOT TO EXCEED AMOUNT OF \$4,728,520**

---

**RESOLVED**, by the Board of Supervisors of the County of San Mateo, State of California, that

**WHEREAS**, on February 9, 2021, this Board adopted Resolution No. 078001, which certified the Initial Study/Negative Declaration dated December 2020, and authorized the Director of Public Works to proceed with finalizing the plans and specifications and advertising for bids for the Mirada Road Pedestrian Bridge Replacement and Bank Stabilization Project (Project); and

**WHEREAS**, on April 5, 2022, this Board adopted Resolution No. 078816, which adopted plans and specifications including conformance with prevailing wage scale requirements, authorized an agreement with Gordon N. Ball, Inc., with a not-to-exceed amount of \$4,073,520 for the Project, and authorized the Director of Public Works to execute change orders in an amount not to exceed \$370,320; and

**WHEREAS**, on January 31, 2023, this Board adopted Resolution No. 079438, which increased the Director of Public Works' authority to execute change orders to the agreement with Gordon N. Ball for the Project to increase the not-to-exceed amount of \$4,073,520 by an additional amount of \$275,000, to a new not to exceed amount of \$4,348,520; and

**WHEREAS**, unanticipated design changes to the concrete staircase, additional requests from the California Coastal Commission, and additional dewatering efforts led to a determination that the current “not-to-exceed” amount will not be sufficient to complete the Project; and

**WHEREAS**, the unexpected changes extended the construction timeline, increased the construction cost and will result in the completion of the concrete staircase and remaining contract items in Fall of 2023; and

**WHEREAS**, the cost of the unanticipated additional work for the Project is approximately \$380,000, and the Director of Public Works is recommending that the “not-to-exceed” amount of the contract be increased by \$380,000 to \$4,728,520; and

**WHEREAS**, this Board of Supervisors has considered and concurs with the recommendation of the Director of Public Works.

**NOW, THEREFORE, IT IS HEREBY DETERMINED AND ORDERED** that the Director of Public Works’ authority to execute change orders (contract amendments) to the contract with Gordon N. Ball, Inc., for the construction of the Mirada Road Pedestrian Bridge Replacement and Bank Stabilization Project is hereby increased by an additional \$380,000, to a new “not-to-exceed amount” of \$4,728,520, in order to allow for payment of the extra work and unanticipated project costs.

\* \* \* \* \*