

RESOLUTION NO. 070516

BOARD OF SUPERVISORS, COUNTY OF SAN MATEO, STATE OF CALIFORNIA

\* \* \* \* \*

RESOLUTION INCREASING THE PUBLIC WORKS DIRECTOR'S AUTHORITY TO EXECUTE CHANGE ORDERS (CONTRACT AMENDMENTS) TO THE CONTRACT WITH HALF MOON BAY GRADING & PAVING, INC., TO INCREASE THE "NOT TO EXCEED" AMOUNT OF \$261,580 BY AN ADDITIONAL \$65,000, TO A NEW "NOT TO EXCEED" AMOUNT OF \$326,580, IN ORDER TO ALLOW FOR PAYMENT OF UNANTICIPATED PROJECT COSTS RELATED TO THE MIDCOAST DRAINAGE IMPROVEMENT PROJECT ON CEDAR STREET FROM GEORGE STREET TO MONTARA CREEK.

---

**RESOLVED**, by the Board of Supervisors of the County of San Mateo, State of California, that

**WHEREAS**, on March 17, 2009, the Board of Supervisors adopted Resolution No. 069989, adopting plans and specifications, including conformance with prevailing wage rates scale requirements and calling for sealed proposals for the Project; and

**WHEREAS**, on May 5, 2009, the Board of Supervisors adopted Resolution No. 070100, which awarded and authorized execution of a contract with Half Moon Bay Grading & Paving, Inc. with a not-to-exceed amount of \$261,580 for the MidCoast Drainage Improvement Project on Cedar Street from George Street to Montara Creek (Project); and

**WHEREAS**, it was anticipated that existing native material would be used as trench backfill for the storm drainage improvements; however, it was found to be unsuitable for this use and imported material needed to be used for this purpose; and

070516

**WHEREAS**, there were several unanticipated existing utility line crossings that required careful work to expose and work with to avoid damage and install the proposed storm drain pipe; and

**WHEREAS**, two sanitary sewer laterals initially believed not to be in conflict with the storm drain pipe were found to be in conflict and required relocation; and

**WHEREAS**, additional work is required at the storm drain outfall area; and

**WHEREAS**, an increase in the Contract amount of \$65,000 is required to pay for the cost of the additional material and work; and

**WHEREAS**, the Board has considered and concurs with the recommendation of the Director of Public Works.

**NOW THEREFORE, IT IS HEREBY DETERMINED AND ORDERED** that:

The Director of Public Works' authority to execute change orders (contract amendments) to the contract with Half Moon Bay Grading & Paving, Inc., is hereby increased by an additional \$65,000, to a new "Not to Exceed" amount of \$326,580, in order to allow for payment of unanticipated project costs related to the Midcoast Drainage Improvement Project on Cedar Street from George Street to Montara Creek.

\* \* \* \* \*

070516

Regularly passed and adopted this 10<sup>th</sup> day of November, 2009.

AYES and in favor of said resolution:

Supervisors:

MARK CHURCH

CAROLE GROOM

RICHARD S. GORDON

ROSE JACOBS GIBSON

ADRIENNE J. TISSIER


NOES and against said resolution:

Supervisors:

NONE


Absent Supervisors:

NONE

  
\_\_\_\_\_  
President, Board of Supervisors  
County of San Mateo  
State of California

Certificate of Delivery

I certify that a copy of the original resolution filed in the Office of the Clerk of the Board of Supervisors of San Mateo County has been delivered to the President of the Board of Supervisors.

  
\_\_\_\_\_  
Marie L. Peterson, Deputy  
Clerk of the Board of Supervisors

070516