

**RESOLUTION NO. 070044**

**BOARD OF SUPERVISORS, COUNTY OF SAN MATEO, STATE OF CALIFORNIA**

**\* \* \* \* \***

**RESOLUTION AUTHORIZING THE PUBLIC WORKS DIRECTOR TO EXECUTE  
ADDITIONAL REVISION ORDERS TO THE CONTRACT WITH STOLOSKI AND  
GONZALES, INC. IN AN AMOUNT NOT TO EXCEED \$23,500, FOR A TOTAL  
REVISION ORDER AUTHORITY NOT TO EXCEED \$58,500, AND AN  
AGGREGATE CONTRACT AMOUNT OF NOT TO EXCEED \$415,000 (MIDCOAST  
DRAINAGE IMPROVEMENT PROJECT – CYPRESS AVENUE FROM HIGHWAY 1  
TO ETHELDORE STREET, ETHELDORE STREET FROM SUNSHINE VALLEY  
ROAD TO VERMONT AVENUE, AND SUNSHINE VALLEY ROAD FROM STETSON  
STREET TO ETHELDORE STREET – MOSS BEACH AREA  
(PROJECTS NO. M0210, M0211, F-149 [21])**

---

**RESOLVED**, by the Board of Supervisors of the County of San Mateo, State of  
California, that

**WHEREAS**, on November 18, 2008 the Board of Supervisors adopted  
Resolution No. 069804, which increased the contract with Stoloski and Gonzales, Inc.  
by \$35,000 for a total contract amount of \$391,500 in order to include the cost for work  
to relocate existing Montara Water and Sanitary District water mains that were in conflict  
with the proposed storm drainage improvements; and

**WHEREAS**, on July 22, 2008 the Board of Supervisors adopted Resolution No.  
069601, approving revised plans and specifications, determining prevailing wage scales  
and authorizing execution of a contract with Stoloski & Gonzales, Inc., hereinafter  
referred to as "Contractor," for the Midcoast Drainage Improvement Project; and

**WHEREAS**, additional unforeseen utility conflicts were encountered during  
construction and design changes were made in order to avoid said conflicts; and

070044

**WHEREAS**, to avoid conflicts with sewer and water mains, the proposed storm drain line along Sunshine Valley Road and Etheldore Street was re-aligned, requiring two additional concrete junction structures to be installed and additional asphalt concrete pavement at the intersection of these two streets; and

**WHEREAS**, a drainage headwall and slope protection were installed at the south end of the new box culvert in Cypress Avenue for erosion control purposes and to help ensure continuous drainage to the existing ditch located in State right-of-way; and

**WHEREAS**, an increase in the Contract amount of \$23,500 is required to cover the cost for the additional work necessitated by design changes to the storm drainage improvements; and

**WHEREAS**, the Board has considered and concurs with the recommendation of the Director of Public Works.

**NOW THEREFORE, IT IS HEREBY DETERMINED AND ORDERED** that:

In addition to the previously authorized contract revision orders in the amount of \$35,000 that the Board of Supervisors authorized the Director of Public Works to make for the agreement with Stoloski and Gonzales, Inc. for the MidCoast Drainage Improvement Project – Cypress Avenue from Highway 1 to Etheldore Street, Etheldore Street from Sunshine Valley Road from Stetson Street to Etheldore Street – Moss Beach Area, the Director of Public Works shall be and is hereby authorized to execute contract revision orders related to the Storm Drainage Improvements in an additional

076044

amount not to exceed \$23,500, for a total revision order authority not to exceed \$58,500, and an aggregate contract amount not to exceed \$415,000.

\* \* \* \* \*

076044

Regularly passed and adopted this 14<sup>th</sup> day of April, 2009.

*AYES and in favor of said resolution:*

*Supervisors:*

MARK CHURCH

CAROLE GROOM

RICHARD S. GORDON

ROSE JACOBS GIBSON

ADRIENNE J. TISSIER

*NOES and against said resolution:*

*Supervisors:*

NONE

*Absent Supervisors:*


NONE



*President, Board of Supervisors  
County of San Mateo  
State of California*

*Certificate of Delivery*

*I certify that a copy of the original resolution filed in the Office of the Clerk of the Board of Supervisors of San Mateo County has been delivered to the President of the Board of Supervisors.*



*Marie L. Peterson, Deputy  
Clerk of the Board of Supervisors* 070044