

COUNTY OF SAN MATEO
Project Development Unit
San Mateo Health System Campus Upgrade Projects

DATE: December 15, 2020

TO: Adam Ely, Director of Project Development Unit

FROM: Paul Hundal, Project Manager

SUBJECT: San Mateo Health System Campus Upgrade project
 CMR at Risk Contract Amendment #017 (Agreement # 84700-18-R075846)

Submitted for your review, approval and signature is Contract Amendment # 017. The Director of Project Development Unit is authorized by Resolution No. 076108 to execute CMR at Risk contract amendments related to the San Mateo Health System Campus Upgrade Projects not exceeding **\$94,000,000** in aggregate.

Current status of the contract authorizations is as follows:

Total not-to-exceed Amount	\$94,000,000.00
Original Contract Amount	\$13,122,016.00
Former Changes	\$54,741,100.00
Owner Change Order (not including the construction contingency)	\$24,725,280.00
Contingency (base Amount)	\$2,100,000.00
Amount drawn from Construction Contingency in this Change Order	\$67,845.00
Previously Authorized Contingency Amount	\$974,229.00
Contingency Balance	\$1,057,926.00
Total Authorized Contract Amount	\$92,588,396.00
Balance on Contract Amendments	\$1,411,604.00

COUNTY OF SAN MATEO
Project Development Unit
San Mateo Health System Campus Upgrade Projects

CHANGE ORDER BREAKDOWN

PROJECT: San Mateo System Campus Upgrade Project
PROJECT NO: PDP04
CONTRACTOR: Truebeck Construction, Inc.
CONTRACT AMENDMENT NO.: 017
DATE: December 15, 2020

Contract Amendment # 017 (Truebeck Construction, Inc. OCO #073, OCO #074, OCO #075, OCO #076, OCO #077, OCO #078, and OCO #079)

- Net Contract increase: \$24,725,280
- Contingency Draw: \$67,845
- Owner Allowance Draw: \$0

Total authorized for Contract Amendment #017 (contract increase plus contingency and owner allowance draw): **\$24,793,125**

Following items have been identified for this Amendment #017. Cost proposal entailing the full scope of work are enclosed with Attachment A.17.

Cost Proposal Number	Project	Description	Amount	Reason for Change	OCO #
BP 0154-SC R1	B-50 & C-80	Scaffolding Authorization Package R1	\$338,850.00	Group B & C Procurement	OCO #073
BP 0742-MP	B-50 & C-80	Wood/Metal Panels & Sunshades Authorization Package	\$1,490,982.00	Group B & C Procurement	
BP 0760-FL	B-50 & C-80	Flashing & Sheet Metal Authorization Package	\$626,934.00	Group B & C Procurement	
BP 0781-CF	B-50 & C-80	Fireproofing Authorization Package	\$117,614.00	Group B & C Procurement	
BP 0840-EG R1	B-50 & C-80	Interior & Exterior Assemblies & Skylights Authorization Package	\$2,613,731.00	Group B & C Procurement	
BP 0920-DR R2	B-50 & C-80	Interior & Exterior Framing, Insulation, Drywall, & Plaster Authorization Package	\$7,215,051.00	Group B & C Procurement	
BP 0620-FC R1	B-50 & C-80	Finish Carpentry Authorization Package	\$811,482.00	Group B & C Procurement	OCO #074
BP 0810-DS R1	B-50 & C-80	Doors, Frames, & Hardware Authorization Package R1	\$770,460.00	Group B & C Procurement	
BP 0960-FL R1	B-50 & C-80	Flooring Authorization Package R1	\$546,585.00	Group B & C Procurement	
BP 0967-EF R1	B-50 & C-80	Epoxy Flooring and Wall Authorization Package R1	\$40,140.00	Group B & C Procurement	
BP 0997-EP	B-50 & C-80	Painting, Caulking, & Wall Coverings Authorization Package	\$807,197.00	Group B & C Procurement	
BP 1020-MS	B-50 & C-80	Specialties Authorization Package	\$349,250.00	Group B & C Procurement	
BP 1020-OP	B-50 & C-80	Motorized Operable Partitions Authorization Package	\$65,419.00	Group B & C Procurement	
BP 1220-CC	B-50 & C-80	Cubicle Curtains & Window Treatment Authorization Package	\$100,310.00	Group B & C Procurement	
SPW Concrete	B-50	Admin Self-Perform Work - Concrete Estimate R4	\$2,511,020.00	Group B Procurement	OCO #075
CP 5000.010.161 R1	A-10	3rd Floor Plumbing Leak Area B Impacts (TCI,HDI,Pyramid)	\$7,031.00	Water damage repairs requested by PDU	OCO #076
CP 5000.010.173 R1	A-10	NW Ext. Window Schedule Impacts	\$5,182.00	Weekend work rate increase, rescheduled by PDU	
CP 5000.010.212	A-10	RFI 10.390A - Conveyor Panel Circuiting	\$992.00	Panel voltage/phase revisions for FS Equipment	

CP 5000.010.217 R2	A-10	ASI #30 - Impacts due to New SK-4 Casework (MMC, TCI)	\$17,552.00	Add for missing casework not shown on drawings	
CP 5000.010.225	A-10	RFI 10.382 - Added Deck Support	\$4,945.00	Cost for deck support channels at building corner	
CP 5000.010.230 R1	A-10	RFI 10.403 - SDCB in ADA Walkway	\$6,514.00	Cost to move storm drain catch basin out of walkway	
CP 5000.010.239	A-10	RFI 10.256A - Door and Frame Ratings (Intertek)	\$3,200.00	Cost to report, rate and install fire rating labels	
CP 5000.010.243	A-10	Fireproofing of E Rated NWG014 Walls (HDI)	\$714.00	T&M wall fireproofing per FLSO field comments	
CP 5000.010.244	A-10	Fire Wall Verbage Changes (TCI)	\$448.00	Cost to amend fire rating verbiage on walls	
CP 5000.010.260 R1	A-10	37th Ave Sidewalk Additional Work	\$2,445.00	Cost to accommodate 42" gutter pan in lieu of 24" pan	
CP 5000.010.277	A-10	ASI #34 - NWG128 New Data Port (MMC, TCI)	\$3,969.00	Cost to add (1) new data port after walls were constructed	
CP 5000.010.288	A-10	ACD #32 - New Scope Beyond E DDs, FSDs (MMC)	\$15,691.00	Added scope from ACD #24 to ACD #32	
CP 5000.010.297	A-10	RFI 10.427 - Dock Bumper Repair (TCI)	\$197.00	Correct to loading dock bumper anchorage per RFI 10.427	
CP 5000.010.298	A-10	Framing Credit for P-lam Soffits (HDI)	\$(4,009.00)	Framed soffit removed and transferred to ACT ceiling	
CP 5000.010.303	A-10	RFI 10.443 - Changing Room Bench (SPW)	\$668.00	Cost to furnish bench specified in RFI 10.443	
CP 5000.010.304	A-10	ACD #32 - E FSD and Power Verification on 10.10.20 (MMC)	\$3,430.00	Investigation/report of power to (e) FSDs	
CP 5000.010.306 R2	A-10	COVID Impacts to Rooftop Work (SMI)	\$5,499.00	Additional costs for COVID-19 PPE while working on rooftop	
CP 5000.010.307	A-10	ACD #22 - WH Room Ceiling Changes & FS Rework (Walschon)	\$746.00	Modify fire sprinkler piping to accommodate WH piping	
CP 5000.010.309	A-10	Added Rehab Data Jacks Per PDU Request (MMC)	\$3,540.00	Cost for data jacks requested by PDU	
CP 5000.031.056	A-31	Egress Lighting by Door CP120 \$2,425 Rework the existing exterior egress lighting	\$2,425.00	Rework the existing exterior egress lighting	
CP 5000.050.055	B-50	Admin Elevator Backup Power	\$1,800.00	Battery backup device b/c not on generator backup	
CP 5000.050.062	B-50	Soil Nail Excavation & Removal	\$81,985.00	Excavate and remove conflicting existing soil nails	
CP 5000.050.081	B-50	Morgue Elevator Buffers	\$3,800.00	Add of elevator buffers per submitted response	
CP 5000.050.088	B-50	Cement Treatment Admin Pad	\$51,424.00	Cement treating of Admin pad for rainy	
CP 5000.080.006	C-80	Link Service Elevator Backup Power	\$1,800.00	Battery backup device b/c not on generator backup	OCO #077
CP 5000.080.009	C-80	Link Service Elevator Buffers	\$1,900.00	Add of elevator buffers per submitted response	
CP 8000.010.030	A-10	COVID Impacts to Rooftop Work (SMI)	\$16,380.00	Additional Costs related to regulations and safety measures	
CP 8000.010.047	A-10	37th Ave Sidewalk Regrade & Reset Forms	\$5,117.00	Rework of previously complete scope	
CP 8000.010.047	A-10	Core Drilling Loading Dock Rails	\$7,651.00	Scope gap between concrete and misc. Metals trades	OCO #078
CP 8000.050.003 R1	B-50	GRC Additional Hot Tap Valves	\$38,697.00	Install (2) additional hot taps	
BP 0320-RS	C-80	Reinforcing Steel Authorization Package	\$429,021.00	Group C Procurement	
BP 0331-SC	C-80	Structural Concrete Authorization Package	\$1,659,638.00	Group C Procurement	
BP 0512-SS	C-80	Structural Steel Authorization Package	\$1,500,000.00	Group C Procurement	OCO #79
BP 0550-MM	C-80	Miscellaneous Metals Authorization Package	\$259,565.00	Group C Procurement	
CP 5000.007 R3	B-50	Group B GR2's	\$2,248,143.00	Group B General Requirements	
Total					

END OF CHANGE ORDER BREAKDOWN

**AMENDMENT # SEVENTEEN (017) TO AGREEMENT
BETWEEN THE COUNTY OF SAN MATEO AND
TRUEBECK CONSTRUCTION, INC**

THIS 17th AMENDMENT TO THE AGREEMENT (AGREEMENT # 84700-18-R075846), entered into this 21st day of December 2020, by and between the COUNTY OF SAN MATEO, hereinafter called "County," and Truebeck Construction, Inc., hereinafter called "Contractor";

W I T N E S S E T H

WHEREAS, pursuant to Government Code, Section 31000, County may contract with independent contractors for the furnishing of such services to or for County or any Department thereof;

WHEREAS, the parties entered into an Agreement for Construction Management at Risk services on May 30, 2018; and

WHEREAS, the parties executed the 1st Amendment dated November 14, 2018 to subject Agreement on December 12, 2018; and

WHEREAS, the parties executed the 2nd Amendment dated December 17, 2018 to subject Agreement on January 9, 2019; and

WHEREAS, the parties executed the 3rd Amendment dated January 7, 2019 to subject Agreement on March 5, 2019.

WHEREAS, the parties executed the 4th Amendment dated March 7, 2019 to subject Agreement on March 8, 2019.

WHEREAS, the parties executed the 5th Amendment dated April 29, 2019 to subject Agreement on April 30, 2019.

WHEREAS, the parties executed the 6th Amendment dated May 31, 2019 to subject Agreement on September 9, 2019.

WHEREAS, the parties executed the 7th Amendment dated September 4, 2019 to subject Agreement on September 19, 2019.

WHEREAS, the parties executed the 8th Amendment dated October 3, 2019 to subject Agreement on October 15, 2019.

WHEREAS, the parties executed the 9th Amendment dated October 28, 2019 to subject Agreement on November 6, 2019.

WHEREAS, the parties executed the 10th Amendment dated November 22, 2019 to subject Agreement on December 12, 2019

WHEREAS, the parties executed the 11th Amendment dated January 6, 2020 to subject Agreement on January 27, 2020

WHEREAS, the parties executed the 12th Amendment dated February 4, 2020 to subject Agreement on March 11, 2020

WHEREAS, the parties executed the 13th Amendment dated March 9, 2020 to subject Agreement on March 23, 2020

WHEREAS, the parties executed the 14th Amendment dated May 1, 2020 to subject Agreement on May 18, 2020

WHEREAS, the parties executed the 15th Amendment dated July 30, 2020 to subject Agreement on September 8th, 2020.

WHEREAS, the parties executed the 16th Amendment dated November 30, 2020 to subject Agreement on December 18th, 2020.

WHEREAS the parties wish to amend (Amendment #017) the Agreement for following amounts to compensate the Group A sub-contractors for changes in the contract scope and award Group B subcontracts to the qualified bidders:

- I. Increase the contract amount by Twenty-Four Million Seven Hundred and Nineteen Thousand and Thirty Dollars (\$24,725,280), and;
- II. Draw Sixty-Seven Thousand Eight Hundred and Forty-Five dollars (\$67,845) from the construction contingency.
- III. Draw Zero dollars (\$0) from the Owner Allowance.

REST OF THE PAGE INTENTIONALLY LEFT BLANK

NOW, THEREFORE, IT IS HEREBY AGREED BY THE PARTIES HERETO AS FOLLOWS:

- 1. Project Manual Contract Document 00 5201 (AGREEMENT) ARTICLE VI SECTION 6.01 is hereby updated to include:
 - a. Contract documents as listed in the “Attachment D - List of Contract Documents Group B C 07 20 20 R3” dated 07/20/2020. This Attachment D is applicable to BP 0154-SC R1, BP 0742-MP, BP 0760-FL, BP 0781-CF, BP 0840-EG R1 and BP 0920-DR R2 subcontracts under this amendment.
 - b. Contract documents as listed in the “Attachment D - List of Contract Documents Group B C 08 07 20 Structural” dated 08/07/2020. This Attachment D is applicable to BP 0320-RS, BP 0331-SC, BP 0623-SS and BP 0550-MM subcontracts under this amendment.
- 2. Bid packages BP 0620-FC R1, BP 0810-DS R1, BP 0960-FL R1, BP 0967-EF R1, BP 0997-EP, BP 1020-MS, BP 1020-OP and BP 1220-CC will be tied to the “Attachment D - List of Contract Documents Group B C 07 20 20 R2” as added in amendment #016.
- 3. Appendix A + B + C of the Project Manual Contract Document 00 5201 (AGREEMENT), as amended thru Amendment #016 is hereby deleted in its totality and is now replaced with the following revised Appendix A + B + C.

Appendix A + B + C

CALCULATION OF CONTRACT SUM – PROJECT GROUP A + B+C
Rev 14 – 12/21/2020

Cost Item No.	Item	Base Contract Amount	Group A Amount	Group B Amount	Group C Amount	Line item Totals
1	Preconstruction Services	\$627,718				\$627,718
2	CMR Fee	\$2,275,000				\$2,275,000
3	CMR General Conditions	\$3,878,752				\$3,878,752
4	CMR General Requirements*					\$-
	GR 1	\$2,076,846				\$2,076,846
	GR 2 Group A**		\$607,172			\$607,172
	GR 2 Group B - This CO			\$2,000,527		\$2,000,527
5	Bid/Award value of all trade subcontractors to be bid open book by CMR and agreed value of all authorized self-perform subtrade work					\$-
	Group A Part 1: Bid/award value of all trade subcontracts for Group A Part 1 and agreed value of all authorized self-perform subtrade work- Amendment #01		\$14,472,417			\$14,472,417
	Group A Part 2: Bid/award value of all trade subcontracts that equals \$1,351,398 plus an allowance of \$75,550 for Electrical Temporary Power Alternate for Group A Part 2 and agreed value of all authorized self-perform subtrade work - Amendment #02		\$1,426,948			\$1,426,948
	Group A Part 3: Bid/award value of all trade subcontracts and agreed value of all authorized self-perform subtrade work - Amendment #03		\$842,485			\$842,485
	Group A Part 4: Bid/award value of all trade subcontracts and agreed value of all authorized self-perform subtrade work - Amendment #05		\$600,735			\$600,735
	Group A: Approved change orders due to the changes in contract documents after the bid award - Amendment #05		\$80,158			\$80,158
	Group A - Unforeseen condition Change Order Award - Amendment #06		\$108,896			\$108,896
	Group A - Unforeseen condition Change Order Award - Amendment #07		\$192,975			\$192,975

	Group A - Unforeseen condition change order award + Signage bid award + plus an allowance of \$41,200 - Contract Amendment #08		\$146,044			\$146,044
	Group A unforeseen condition change orders award + Group B/C bids award + plus an Owner allowance of \$920,820 - Contract Amendment #09		\$260,927	\$(276,000)	\$2,456,691	\$2,441,618
	Group A unforeseen condition change orders award + AHJ reimbursements		\$147,534			\$147,534
	Group A unforeseen condition change orders award - Amendment #011		\$311,146			\$311,146
	Group A Contingency Change Orders 1 and 2		\$203,848			\$203,848
	Group A unforeseen condition change orders award		\$227,952			\$227,952
	Group A unforeseen condition change orders award - Amendment #013		\$473,564			\$473,564
	Contingency Reconciliation - Amendment #013		\$135			\$135
	Group A unforeseen condition change orders award - Amendment #014		\$176,852			\$176,852
	Contingency Reconciliation - Amendment #014		\$180			\$180
	Contingency Reconciliation - This CO***		\$(180)			\$(180)
	Group A unforeseen Conditions change orders award - Amendment #15		\$261,523			\$261,523
	Group A Change Orders Amendment 16		\$1,104,488			\$1,104,488
	Group A Change Orders - This CO***		\$110,327			\$110,327
	Group B/C Part 1 - Bid/award elevator sub Amendment #03			\$153,600	\$139,380	\$292,980
	Group B Part 2 - Bid/award value of all trade subcontracts for Group B Part 2 and agreed value of all authorized self-perform subtrade work - Amendment #04			\$1,086,000		\$1,086,000
	Group B Shoring Rebid - Amendment #011			\$291,992		\$291,992
	Group B Sub Procurement - Admin Steel, Morgue Elevators - Amendment #012			\$2,417,600		\$2,417,600
	Group B/C - bid/award for MPF Subcontracts and Contract Change Order - Amendment #013			\$6,998,279	\$3,191,715	\$10,189,994
	Group B/C - bid/award for Electrical, Reinforce Steel and Metal Deck Subcontracts - Amendment #014			\$8,508,532	\$3,085,632	\$11,594,164
	Group B/C - WBE Schedule Extension Contingency - Amendment #014			\$50,000	\$50,000	\$100,000
	Group B/C - Bid/Award for Misc. Metals and VE options - Contract Amendment #015			\$599,270	\$32,897	\$632,167
	Group B/C - Change Orders Plus Sub-Contract Bid Award - Amendment #016			\$2,300,941	\$1,755,975	\$4,056,916
	Group B/C - Change Orders Plus Sub-Contract bid award - This CO***			\$10,897,256	\$10,970,936	\$21,868,192
6	Contingency ((3% of the Direct Cost of Construction)	\$2,100,000	\$(205,912)			
	Contingency Draw - Amendment #013		\$(38,660)			
	Contingency Draw - Amendment #014		\$(180)	\$(100,000)		
	Contingency Draw - Amendment #015		\$(116,458)			
	Contingency Draw - Amendment #016		\$(513,019)			
	Contingency Draw - This CO***		\$(29,148)	\$(38,697)		
	Contingency Balance					\$1,057,926
7	Bonds, Insurance and Taxes	\$2,163,700				\$2,163,700
8	PDU Allowance					

	PDU Allowance - Group - A		\$41,200			
	PDU Allowance - Group - B/C			\$1,188,712		
	PDU Allowance - Group B/C Amendment 16			\$6,850	\$6,850	
	PDU Allowance Draw -- Group C Amendment 16				\$(16,586.00)	
	PDU Allowance - This CO			\$444,919.00	\$369,160.00	
	PDU Allowance Balance					\$2,041,105.00
	Base contract, Group A, Group B and Group C Totals:	\$13,122,016	\$20,893,949	\$36,529,781	\$22,042,650	
	TOTAL CONTRACT SUM PROJECT - BASE CONTRACT + GROUP A+B+C:					\$92,588,396
* See Document 00 4001 Appendix B for the CMR General Requirements 1 and 2. **See Attachment B in Contract Amendment #01 for the GR 2 cost breakdown ***Refer to Attachment A.17 for the accounting breakdown amongst various Group A, Group B and Group C projects						

END OF APPENDIX A+B+C

4. Appendix D of the Project Manual Contract Document 00 5201 (AGREEMENT), as amendment thru Amendment #016, is hereby deleted in its totality and is now replaced with following revised Appendix D:

Appendix D
Rev 012 – 12/15/2020

TRADE SUBCONTRACTORS LIST				
BP#	SUBCONTRACTOR NAME	DESCRIPTION	CORRESPONDING CONTRACT GROUP	NOTES
0171-SS	Sandis	Survey & Staking	Group A Part 1 - Amendment 01	Refer to Attachment A of Amendment #01 for the cost breakdown
0241-ID	Janus Corporation	Interior Demolition & Abatement	Group A Part 1 - Amendment 01	
0331-SC	Joseph J. Albanese	Structural Concrete & Reinforcing Steel	Group A Part 1 - Amendment 01	
0512-SS	Concord Iron Works	Structural Steel, Misc. Metal & Metal Decking	Group A Part 1 - Amendment 01	
0721-IN	Accurate Firestop	Acoustical Insulation, Rigid Insulation at Roof	Group A Part 1 - Amendment 01	
0710-WP	Alliance Roofing	Waterproofing, Roofing Assemblies	Group A Part 1 - Amendment 01	
0760-FL	Mauck Sheet Metal	Flashing & Sheet Metal, Metal Panels	Group A Part 1 - Amendment 01	
0791-MR	Waterproofing Assoc.	Metal Roofing	Group A Part 1 - Amendment 01	
0781-CF	Harrison Drywall	Cementitious Fireproofing	Group A Part 1 - Amendment 01	
0920-DR	Harrison Drywall	Drywall & Metal Framing, Exterior Plaster	Group A Part 1 - Amendment 01	
1140-FS	Kamran and Company	Food Service Equipment	Group A Part 1 - Amendment 01	
2100-FP	Walschon FP	Fire Protection	Group A Part 1 - Amendment 01	

2200-PL	Murray Company	Plumbing Assemblies	Group A Part 1 - Amendment 01	
2300-HV	Control Air North	HVAC Assemblies	Group A Part 1 - Amendment 01	
2600-EL	Morrow-Meadows	Electrical, Fire Alarm, Low Voltage, Security	Group A Part 1 - Amendment 01	
3122-GD	Duran & Venables	Site Demolition, Grading, Excavation, Paving & S 1	Group A Part 1 - Amendment 01	
3216-SC	McGuire & Hester	Site Concrete	Group A Part 1 - Amendment 01	
3300-SU	McGuire & Hester	Site Utilities	Group A Part 1 - Amendment 01	
0840-EG	Pacific Glazing & Plastering	Exterior/Interior Glazing	Group A Part 2 - Amendment 02	Refer to Attachment A.1 of Amendment #02 for the cost breakdown
0924-PT	Valdez Painting & Plastering	Interior Plaster	Group A Part 2 - Amendment 02	
0930-TL	Rinaldi Tile and Marble	Ceramic Tile & Stone	Group A Part 2 - Amendment 02	
0951-AC	Bayside Interiors	Acoustical Ceiling and Wall Panels	Group A Part 2 - Amendment 02	
0960-FL	B.T. Mancini	Flooring	Group A Part 2 - Amendment 02	
1113-LD	United California Glass & Door	Loading Dock Equipment	Group A Part 2 - Amendment 02	
3290-LI	Eggli Landscape	Landscaping & Irrigation	Group A Part 2 - Amendment 02	Refer to Attached A.2 for of Amendment #03 for the cost breakdown
0810-DS	BK Mill	Doors, Frames & Hardware	Group A Part 3 - Amendment 03	
0991-PT	Pyramid Painting	Painting and Wall Coverings	Group A Part 3 - Amendment 03	
2100-FP	Superior Automatic Sprinkler	Fire Protection - Engineering Relocation	Group A Part 3 - Amendment 03	
2200-PL	Accel Air Systems	Plumbing Assemblies - Engineering Relocation	Group A Part 3 - Amendment 03	
2300-HV	ICOM	HVAC Assemblies - Engineering Relocation	Group A Part 3 - Amendment 03	
2600-EL	Intermountain Electric	Electrical and Fire Alarm - Engineering Relocation	Group A Part 3 - Amendment 03	Refer to Attached A.3 of Amendment #03 for the cost breakdown
1420-EL	Thyssenkrupp Elevator	Elevators	Group B and C Part 1 - Amendment 03	
3410-SU	Dees-Hennessey, Inc.	Shoring and Underpinning	Group B Part 2 - Amendment 04	Refer to Attachment B.2 of Amendment #04 for the cost breakdown
3163-DL	Malcolm Drilling	Deep Foundations	Group B Part 2 - Amendment 04	
0512-SS	Park Avenue Customs	Install of Butler Building	Group A Part 4 - Amendment 05	Refer to Attachment A.4 for the cost breakdown
0611-RC	Truebeck Construction, Inc.	OFCI Equipment / Equipment Anchoring	Group A Part 4 - Amendment 05	
1020-MS	Service Metal Products	Misc. Specialties, W&C Guards, Accessories & Lockers	Group A Part 4 - Amendment 05	
1220-CC	Fashion Drapery	Window Treatment	Group A Part 4 - Amendment 05	
0620-FC	Mission Bell	Finish Carpentry	Group A Part 4 - Amendment 05	
1440-SI	JP Digital Imaging	Signage	Group A - Amendment 08	Refer to Attachment A.8 for the cost breakdown
0171-SS	Sandis	Survey & Staking	Contract Amendment 09	Refer to Attachment A.9 for the cost breakdown
1140-FS	Karman and Company	Food Service Equipment	Contract Amendment 09	
3122-GD	Teichert	Phase 1 Earthwork & Grading, Site Demolition	Contract Amendment 09	
3300-SU	Graniterock	Phase 1 Site Utilities	Contract Amendment 09	
3410-SU	Drill Tech Drilling & Shoring, Inc.	Shoring and Underpinning	Contract Amendment 011	Refer to Attachment A.11 for the cost breakdown
0512-SS	Concord Iron Works	New Administration Building Structural Steel	Contract Amendment 012	Refer to Attachment A.12 for the cost breakdown
2300-HV	Frank M. Booth, Inc.	New Administration and Link Building HVAC Design Build	Contract Amendment 013	Refer to Attachment A.13 for the cost breakdown
2200-PL	Frank M. Booth, Inc.	New Administration and Link Building Plumbing Design Build	Contract Amendment 013	
2100-FP	Walschon Fire Protection, Inc.	New Administration and Link Building Fire Protection Design Build	Contract Amendment 013	

2600-EL	W. Bradley Electric	New Administration and Link Building Electrical Design Build	Contract Amendment 014	Refer to Attachment A.14 for the cost breakdown
0320-RS	Gonsalves & Santucci. Db Conco	New Administration Building Reinforcing Steel	Contract Amendment 014	
0530-MD	Pacific Erectors, Inc.	New Administration Building Metal Decking	Contract Amendment 014	
0550 MM	Westco Iron Works	New Administration Building Miscellaneous Metals	Contract Amendment 015	Refer to Attachment A.15 for the cost breakdown
0335-PC	Floor Seal Technology	Polished Concrete Group B and C Sub-procurement	Contract Amendment 016	Refer to Attachment A.16 for the cost breakdown
0833-FC	Door Systems, Inc.	New Link Building Fire Curtains Group C Sub-procurement		
0833-OC	The Smith Company, Inc.	Overhead Coiling Doors Group B and C procurement		
0930-TL	De Anza Tile	Ceramic Tile and Stone Group B and C procurement		
0951-AC	California Drywall	Acoustical Ceiling and Wall Panels Group B/C procurement		
0966-TZ	Associated Terrazzo Co, Inc.	Terrazzo Group B and C procurement		
0969-AF	Bayside Interiors	New Admin Building Access Flooring Group B procurement		
0710 WP	Alliance Roofing Company, Inc.	Waterproofing, Roofing assemblies sub procurement Groups B/C		
BP 0154-SC R1	Bear Scaffold and Services	Scaffolding Authorization Package R1	Contract Amendment 017	Refer to Attachment A.17 for the cost breakdown
BP 0742-MP	C/S Erectors, Inc.	Wood/Metal Panels & Sunshades Authorization Package		
BP 0760-FL	Mauck Sheet Metal	Flashing & Sheet Metal Authorization Package		
BP 0781-CF	Harrison Drywall	Fireproofing Authorization Package		
BP 0840-EG R1	C/S Erectors, Inc.	Interior & Exterior Assemblies & Skylights Authorization Package		
BP 0920-DR R2	Level 5 San Jose, Inc.	Interior & Exterior Framing, Insulation, Drywall, & Plaster Authorization Package		
BP 0620-FC R1	Mission Bell	Finish Carpentry Authorization Package		
BP 0810-DS R1	Minton Door Company	Doors, Frames, & Hardware Authorization Package R1		
BP 0960-FL R1	R.E. Cuddle Co.	Flooring Authorization Package R1		
BP 0967-EF R1	Floor Seal Technology	Epoxy Flooring and Wall Authorization Package R1		
BP 0997-EP	Jerry Thompson & Sons Painting	Painting, Caulking, & Wall Coverings Authorization Package		
BP 1020-MS	Service Metal Products	Specialties Authorization Package		
BP 1020-OP	Chaix Company	Motorized Operable Partitions Authorization Package		
BP 1220-CC	Creative Window Interiors, Inc.	Cubicle Curtains & Window Treatment Authorization Package		
BP 0320-RS	Gonsalves & Santucci. Db Conco	Reinforcing Steel Authorization Package		
BP 0331-SC	Joseph J. Albanese	Structural Concrete Authorization Package		
BP 0512-SS	Gayle Manufacturing Co., Inc.	Structural Steel Authorization Package		
BP 0550-MM	Westco Iron Works	Miscellaneous Metals Authorization Package		

END OF APPENDIX D

5. All other terms and conditions of the agreement dated May 30, 2018, between the County and Contractor shall remain in full force and effect

THIS CONTRACT IS NOT VALID UNTIL SIGNED BY ALL PARTIES. NO WORK WILL COMMENCE UNTIL THIS DOCUMENT HAS BEEN SIGNED BY THE COUNTY PURCHASING AGENT OR AUTHORIZED DESIGNEE.

For Contractor:


Contractor Signature

12.30.20
Date

Mike Anderson SR. VP. Operations
Contractor Name (please print)
Truebeck Const. Inc.

For County:

COUNTY OF SAN MATEO

By:
President, Board of Supervisors, San Mateo County


Date:

ATTEST:


By:
Clerk of Said Board

Paul Hundal

Sam Lin

DocuSigned by:

BFA5C319AF35492...

1/5/2021 | 10:56 AM PST

DocuSigned by:

EE1B7F4B372C432...

1/5/2021 | 1:13 PM PST

** Please refer to Attachment A.17.1 for the breakout cost amongst various Projects in Group A, Group B and Group C	\$	16,586
*** Allowance will be released upon approval of the detailed cost proposal.		

12/17/220

ATTACHEMENT A.17.1 ACCOUNTING BREAKOUT AMONGST VARIOUS PROJECTS IN GROUP A, B and C

Cost Proposal Number	Total CP/Bid Amount													
	Group A				Group B			Break Outs						
		A-10 Nursing Wing	A-11 Rehab	A-31 CUP	B-50 New Admin Building	COVID Offices - 3rd floor	B-52 BSL-3 Lab	C-81 New Link Building	Glass Vestibule	Roof Terrace	C-90 Site Work	PDU Allowance-Group B	PDU Allowance-Group C	Notes
BP 0154-SC R1	\$ 338,850				\$ 181,700			\$ 96,200				\$ 31,050	\$ 29,900	OCO #073
BP 0742-MP	\$ 1,490,982				\$ 608,162			\$ 857,820				\$ 25,000		
BP 0760-FL	\$ 626,934				\$ 258,772			\$ 368,162						
BP 0781-CF	\$ 117,614				\$ 91,664			\$ 25,950						
BP 0840-EG R1	\$ 2,613,731				\$ 1,209,365	\$ 11,296		\$ 1,265,070	\$ 128,000					
BP 0920-DR R2	\$ 7,215,051				\$ 3,897,110	\$ 21,937	\$ 17,590	\$ 3,238,774				\$ 32,500	\$ 7,140	
BP 0620-Finish Carpentry R1	\$ 811,482				\$ 393,560		\$ 3,230	\$ 399,692					\$ 15,000	OCO #074
BP 0810-D5 Doors, Frames & Hardware R1	\$ 770,460				\$ 448,992	\$ 14,100	\$ 6,050	\$ 224,100				\$ 45,413	\$ 31,805	
BP 0960-FL Flooring R1	\$ 546,585				\$ 309,980	\$ 1,758	\$ 6,422	\$ 210,280				\$ 11,340	\$ 6,805	
BP 0967-EF Epoxy Flooring R1	\$ 40,140				\$ 40,140									
BP 0991-EP - Painting, Caulking and Wall Covering	\$ 807,197				\$ 424,222	\$ 4,800	\$ 3,800	\$ 323,975				\$ 29,400	\$ 21,000	
BP 1020-MS Division 10 Specialties	\$ 349,250				\$ 186,180		\$ 200	\$ 162,870						
BP 1020-OP Operable Partition	\$ 65,419							\$ 65,419						
BP 1220-CC Cubicle Curtaiins & Window Treatement	\$ 100,310				\$ 85,100			\$ 10,210				\$ 5,000		
SPW Concrete	\$ 2,511,020				\$ 2,493,420							\$ 17,600		OCO #075
CP 5000.010.161 R1	\$ 7,031	\$ 7,031.00												OCO #076
CP 5000.010.173 R1	\$ 5,182	\$ 5,182.00												
CP 5000.010.212	\$ 992	\$ 992.00												
CP 5000.010.217 R2	\$ 17,552		\$ 17,552											
CP 5000.010.225	\$ 4,945	\$ 4,945.00												
CP 5000.010.230 R1	\$ 6,514	\$ 6,514.00												
CP 5000.010.239	\$ 3,200	\$ 3,200.00												
CP 5000.010.243	\$ 714	\$ 714.00												
CP 5000.010.244	\$ 448	\$ 448.00												
CP 5000.010.260 R1	\$ 2,445	\$ 2,445.00												
CP 5000.010.277	\$ 3,969	\$ 3,969.00												
CP 5000.010.288	\$ 15,691	\$ 15,691.00												
CP 5000.010.297	\$ 197	\$ 197.00												
CP 5000.010.298	\$ (4,009)	\$ (4,009.00)												
CP 5000.010.303	\$ 668	\$ 668.00												
CP 5000.010.304	\$ 3,430	\$ 3,430.00												
CP 5000.010.306 R2	\$ 5,499	\$ 5,499.00												
CP 5000.010.307	\$ 746													
		\$ 746.00												
CP 5000.010.309	\$ 3,540		\$ 3,540											
CP 5000.031.056	\$ 2,425			\$ 2,425.00										
CP 5000.050.055	\$ 1,800				\$ 1,800.00									
CP 5000.050.062	\$ 81,985				\$ 81,985.00									
CP 5000.050.081	\$ 3,800				\$ 3,800.00									
CP 5000.050.088	\$ 51,424				\$ 51,424.00									
CP 5000.080.006	\$ 1,800							\$ 1,800.00						
CP 5000.080.009	\$ 1,900							\$ 1,900.00						
CP 8000.010.030	\$ 16,380	\$ 16,380.00												OCO #077
CP 8000.010.047	\$ 5,117	\$ 5,117.00												
CP 8000.010.047	\$ 7,651	\$ 7,651.00												
CP 8000.050.003 R1	\$ 38,697				\$ 38,697.00									OCO #078
BP 0320-RS	\$ 429,021							\$ 381,511.00					\$ 47,510	
BP 0331-SC	\$ 1,659,638							\$ 1,544,638.00					\$ 115,000	
BP 0512-SS	\$ 1,500,000							\$ 1,425,000.00					\$ 75,000	
BP 0550-MM	\$ 259,565							\$ 239,565.00					\$ 20,000	OCO #079
CP 5000.007 R3	\$ 2,248,143				\$ 2,000,527							\$ 247,616		
Sub-totals for each Project		\$ 86,810	\$ 21,092	\$ 2,425	\$ 10,806,073	\$ 53,891	\$ 37,292	\$ 10,842,936	\$ 128,000	\$ -	\$ -	\$ 444,919	\$ 369,160	
Totals Change Order/Bid-Award value	\$ 24,793,125													

Please refer to enclosed Cost Proposals for the detailed scope of work

Attachment D: List of Contract Documents, Groups B & C 07/20/2020



TRUEBECK
CONSTRUCTION



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007)					
GENERAL					
GA000	Phase 1 - Coversheet	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA001TB	Phase 1 - Sheet Index <i>[As Modified by Truebeck]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA021	Phase 1 - Code Analysis & Phasing Site Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA022	Phase 1 - Code Analysis Exterior Walls	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA030	Phase 1 - Code Analysis - Plumbing Counts	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA131	Fire Life Safety - Phase 1 - Level 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA132	Fire Life Safety - Phase 1 - Level 2	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA133	Fire Life Safety - Phase 1 - Level 3	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA140	Site Accessibility Plan - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces & Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA121	Phase 1 - Level 1 - Overall Floor Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA122	Phase 1 - Level 2 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA123	Phase 1 - Level 3 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA124	Phase 1 - Overall Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA171	Phase 1 - Level 1 - Overall Reflected Ceiling Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA172	Phase 1 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA173	Phase 1 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA200	Phase 1 - Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA220	Phase 1 - Sections	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA301-A	Phase 1 - Level 1 Segment A Floor Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA301-B	Phase 1 - Level 1 Segment B Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA302-A	Phase 1 - Level 2 Segment A Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA302-B	Phase 1 - Level 2 Segment B Floor Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA303-A	Phase 1 - Level 3 Segment A Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA303-B	Phase 1 - Level 3 Segment B Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA304-A	Phase 1 - Segment A Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA304-B	Phase 1 - Segment B Roof Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-A	Level 1 - Phase 1 - Segment A RCP <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-B	Level 1 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-A	Level 2 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-B	Level 2 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-A	Level 3 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-B	Level 3 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
AA400	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA401	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA402	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA403	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA404	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA405	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA406	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA407	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA523	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA524	Enlarged Shower Stalls <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA525	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA526	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA530	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA531	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA532	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA533	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA534	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA535	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA560	Mechanical Shaft 02 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA561	Mechanical Shaft 01 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA562	Mechanical Shaft Sections - Shaft 03 and 04	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA570	Vertical Circulation - Stair 01	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA571	Vertical Circulation - Stair 02	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA573	Vertical Circulation - Interconnecting Stair	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA574	Vertical Circulation - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA601	Exterior Wall And Roof Assemblies - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA610	Exterior Details - Admin.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-620	Exterior Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA630	Exterior Details - Sally Port <i>[previously AA642]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA631	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA632	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA640	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA641	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-650	Door Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-670	Roof Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA671	Roof Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-700	Partition Type Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-701	Partition Head And Sill Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-705	Framing Details - Rated	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA706	Morgue Wall Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-721	Interior Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
A-722	Interior Details - Doors	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA723	Interior Details - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA731	Interconnecting Stair And Railing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-740	Typical Ceiling Details - Suspended Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details - Framed Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA751	Custom Casework Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA800	Phase 1 - Door Schedule - Exterior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA801	Phase 1 - Door Schedule - Interior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA810	Phase 1 - Window Schedule - Exterior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA811	Phase 1 - Window Schedule - Interior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
INTERIORS					
IA141-A	Level 1 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA141-B	Level 1 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-A	Level 2 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-B	Level 2 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-A	Level 3 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-B	Level 3 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
I-600	Interior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
IA610	Finish Schedule - Phase 1 <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
EQUIPMENT					
QA120	Phase 1 - Miscellaneous Equipment	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
QA121	Phase 1 - Level 1 Segment A Equipment Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MORGUE EQUIPMENT					
LE200	Lab Schedules & Abbreviations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE201	Lab Casework Elevations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE210	Level 1 Overall Lab Plan & Level 2 SallyPort Plan <i>[previously QA122]</i>	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE211	Level 1 Enlarged Autopsy Plan	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE500	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE501	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES111	Phase 1- Level 1 & 2 Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ES112	Phase 1 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
STRUCTURAL					
S-A001	General Notes	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A002	General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A003	General Notes Special Inspection	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A004	General Notes Submittals	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A010	Typical Concrete Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A011	Typical Concrete Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A012	Typical Concrete Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A013	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A014	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
STRUCTURAL (continued)					
S-A015	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A016	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A017	Typical Concrete On Metal Deck Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A141	Admin Building - Foundation Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A142	Admin Building - Level 2 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A143	Admin Building - Level 3 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A144	Admin Building - Roof Framing Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A301	Admin Building Moment Frame Elevations	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A302	Admin Building Moment Frame & Shear Wall Elevations	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A303	Admin Stair Tower Framing Elevations	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A304	Admin South Retaining Wall Elevation	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A401	Foundation Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A402	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A403	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A501	Column Schedule Admin Building	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A502	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A503	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A504	Details	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A521	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A530	Stair Part Plans	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A531	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A541	Equipment Anchorage Details	S G H	B19-07.08r	[Admin Structural] RFI 50.034	03/28/20
S-A701	Sideplate General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A702	Sideplate Column Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A703	Sideplate Beam Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A704	Sideplate Field Erection Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A705	Sideplate Coordination Items	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A706	Sideplate Construction Guidelines	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Admin Bldg: Level 1 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Admin Bldg: Level 2 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Admin Bldg: Level 3 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Admin Bldg: Roof Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Admin Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Admin Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLS Fire Alarm Control Unit & Battery Calculation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	AL10224ULX Altronics Power Supply Panel (Door Holders)	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FIRE PROTECTION					
FP000	Fire Sprinkler Phase 1 Coversheet	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
FIRE PROTECTION	(continued)				
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA220	Fire Sprinkler Sections	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PLUMBING					
PA001	Phase 1 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA002	Phase 1 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-A	Phase 1 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-B	Phase 1 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-A	Phase 1 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-B	Phase 1 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-A	Phase 1 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-B	Phase 1 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-A	Phase 1 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-B	Phase 1 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA124	Phase 1 - Rooftop - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA401	Phase 1 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA501	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA502	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MECHANICAL					
MA001	Phase 1 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA002	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA003	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA004	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA111	Phase 1 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA112	Phase 1 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA113	Phase 1 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-A	Phase 1 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-B	Phase 1 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-A	Phase 1 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-B	Phase 1 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-A	Phase 1 - Level 3A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-B	Phase 1 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA124	Phase 1 - Roof - HVAC Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA131	Phase 1 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA132	Phase 1 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA133	Phase 1 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA134	Phase 1 - Roof - HVAC Piping Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA141	HVAC Enlarged Plans	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA501	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA502	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA503	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ELECTRICAL					
EA001	Phase 1 - Electrical Cover Sheet	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA002	Phase 1 - Luminaire Schedule	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ELECTRICAL (continued)					
EA100	Electrical Site Plan	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-A	Phase 1 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-B	Phase 1 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-A	Phase 1 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-B	Phase 1 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-A	Phase 1 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-B	Phase 1 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-A	Phase 1 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-B	Phase 1 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-A	Phase 1 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-B	Phase 1 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-A	Phase 1 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-B	Phase 1 - Level 3 Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-A	Phase 1 - Segment A Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-B	Phase 1 - Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA401	Phase 1 - Electrical Enlarged Plans	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA501	Phase 1 - Single Line Diagram	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA601	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA602	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA603	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA604	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA701	Phase 1 - Electrical Details	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA801	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA802	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA803	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
TECHNOLOGY					
TA-001	Phase 1 - Symbols Lists and General Notes - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-221	Phase 1 - Level 1 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-222	Phase 1 - Level 2 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-223	Phase 1 - Level 3 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-A	Phase 1 - Level 1 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-B	Phase 1 - Level 1 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-A	Phase 1 - Level 2 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-B	Phase 1 - Level 2 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-A	Phase 1 - Level 3 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-B	Phase 1 - Level 3 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-A	Phase 1 - Segment A Roof Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-B	Phase 1 - Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-401	Phase 1 - Enlarged Plans - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-501	Phase 1 - Diagrams and Details - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSA-001	Title & Security System Legend	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-100	Site Plan	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-A	Level 3 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
SECURITY (continued)					
TSA-301	Access Control System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-302	CCTV System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-303	Door & Camera Matrix	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-501	Door Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-502	Door Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-503	Door Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-504	Camera Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-505	System Architecture	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-601	Wiring Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-602	Wiring Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-603	Wiring Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-604	Wiring Details - 04	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-701	Panel Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008)					
GENERAL					
GL000	Phase 2 -Coversheet	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL001TB	Phase 2 - Sheet Index [As Modified by Truebeck]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL021	Phase 2 -Code Analysis & Phasing Plans	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL030	Phase 2 -Code Analysis - Plumbing Counts	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL131	Fire Life Safety -Phase 2 - Level 1	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL132	Fire Life Safety -Phase 2 - Level 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL133	Fire Life Safety -Phase 2 - Level 3	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL140	Site Accessibility Plan - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces, & Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL121	Phase 2 - Level 1 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL122	Phase 2 - Level 2 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL123	Phase 2 - Level 3 -Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL124	Phase 2 -Overall Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL171	Phase 2 - Level 1 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL172	Phase 2 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL173	Phase 2 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL200	Phase 2 - Elevations [Revision 2]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL220	Phase 2 - Sections	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL301-A	Phase 2 - Level 1 Segment A Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL301-B	Phase 2 - Level 1 Segment B Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL301-C	Phase 2 - Level 1 Segment C Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL302-A	Phase 2 - Level 2 Segment A Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL302-B	Phase 2 - Level 2 Segment B Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL302-C	Phase 2 - Level 2 Segment C Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL303-A	Phase 2 - Segment A Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL303-B	Phase 2 - Level 3 Segment B Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL303-C	Phase 2 - Level 3 Segment C Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL304-B	Phase 2 - Segment B Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL304-C	Phase 2 - Segment C Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-A	Phase 2 - Level 1 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-B	Phase 2 - Level 1 -Segment B RCP [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL311-C	Phase 2 - Level 1 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-A	Phase 2 - Level 2 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
AL312-B	Phase 2 - Level 2 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-C	Phase 2 - Level 2 -Segment C RCP <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL313-B	Phase 2 - Level 3 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL313-C	Phase 2 - Level 3 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL400	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL401	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL402	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL403	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL404	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL405	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL406	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL407	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL408	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL409	Phase 2 - Enlarged Elev., Wall Section And Plan <i>(previously AL675) [Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL530	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL531	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL532	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL533	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL534	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL535	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL570	Vertical Circulation	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL580	Enlarged RCP - Cafe Dining Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL590	Add Alternate L.2 - Vestibule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL601	Exterior Wall And Roof Assemblies - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL610	Exterior Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL611	Exterior Details - Phase 2 <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-620	Exterior Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL630	Curtainwall Schedule & Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL632	Cafe Awning Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-650	Door Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-670	Roof Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL671	Roof Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL672	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL673	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL674	Seismic Joint Detail	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL676	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL677	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL678	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-700	Partition Type Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-701	Partition Head And Sill Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-705	Framing Details -Rated	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"

LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings

222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
A-721	Interior Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-722	Interior Details - Doors	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL731	Interior Details At Cafe Servery <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-740	Typical Ceiling Details -Suspended Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details -Framed Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL751	Custom Casework Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL800	Phase 2 - Door Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL801	Phase 2 - Door Schedule - Interior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL810	Phase 2 - Window Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL811	Phase 2 - Window Schedule - Interior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL830	Wood Coursing Schedule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
INTERIORS					
IL141-A	Level 1 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-B	Level 1 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-C	Level 1 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-A	Level 2 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-B	Level 2 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-C	Level 2 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-B	Level 3 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-C	Level 3 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL401	Enlarged Partial Finish Plans <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
I-600	Interior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
IL611	Finish Schedule -Phase 2 <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
EQUIPMENT					
QL120	Phase 2 -Miscellaneous And Engineering Shop Equipment	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES121	Phase 2- Level 1 / 2 Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ES122	Phase 2 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
STRUCTURAL					
S-L001	General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L002	General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L003	General Notes Special Inspection	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L004	General Notes Submittals	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L010	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L011	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L012	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L013	Typical Steel Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L014	Typical Steel Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L015	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L016	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L017	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building - Foundation Plans	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
STRUCTURAL (continued)					
S-L142	Link Building - Level 2 Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L143	Link Building - Level 3 & Low Roof Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L144	Link Building - Roof Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L301	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L302	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L303	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L401	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L402	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L501	Column Schedule Link Building	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L502	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L503	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L511	Awning Section & Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L521	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L541	Equipment Anchorage Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L701	Sideplate General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L702	Sideplate Column Details, A Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L703	Sideplate Column Details, B Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L704	Sideplate Column Details, C Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L705	Sideplate Beam Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L706	Sideplate Field Erection Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L707	Sideplate Miscellaneous Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L708	Sideplate Coordination Items	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L709	Sideplate Construction Guidelines	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building Foundation Plans	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
FOOD SERVICE					
FS1.00	Café Foodservice Overall Plan - Café	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.11	Café Foodservice Equipment Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.12	Café Foodservice Building Conditions and Ventilation Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.13	Café Foodservice Plumbing Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.14	Café Food Service Electrical Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.11	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.12	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.13	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Link Bldg: Level 1 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Link Bldg: Level 1 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Link Bldg: Level 2 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Link Bldg: Level 2 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-105	Link Bldg: Level 3 Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-106	Link Bldg: Roof Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Link Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Link Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLSR #1 Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	SSD-C FA Annunciator Panel & Existing NCC #2 Network Command Center	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-508	Global XLS Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
FIRE PROTECTION					
FPL000	Fire Sprinkler Phase 2 Coversheet	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL220	Fire Sprinkler Sections	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
PLUMBING					
PL-001	Phase 2 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL-002	Phase 2 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-A	Phase 2 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-B	Phase 2 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-C	Phase 2 - Level 1C - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-A	Phase 2 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-B	Phase 2 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-C	Phase 2 - Level 1C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-A	Phase 2 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-B	Phase 2 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-C	Phase 2 - Level 2C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-A	Phase 2 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-B	Phase 2 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-C	Phase 2 - Level 3C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-L	Phase 2 - Lower Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-U	Phase 2 - Upper Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL401	Phase 2 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL501	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL502	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
MECHANICAL					
ML-001	Phase 2 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-002	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-003	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML111	Phase 2 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML112	Phase 2 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML113	Phase 2 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-A	Phase 2 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-B	Phase 2 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-C	Phase 2 - Level 1C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-A	Phase 2 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-B	Phase 2 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-C	Phase 2 - Level 2C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
MECHANICAL (continued)					
ML123-B	Phase 2 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML123-C	Phase 2 - Level 3C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML131	Phase 2 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML132	Phase 2 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML133	Phase 2 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML501	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML502	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML503	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ELECTRICAL					
EL001	Phase 2 - Electrical Cover Sheet	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL002	Phase 2 - Luminaire Schedule	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL241	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-A	Phase 2 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-B	Phase 2 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-C	Phase 2 - Level 1 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL242	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-A	Phase 2 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-B	Phase 2 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-C	Phase 2 - Level 2 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL243	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-A	Phase 2 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-B	Phase 2 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-C	Phase 2 - Level 3 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL341	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL342	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL343	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL501	Phase 2 - Single Line Diagram	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL601	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL602	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL801	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL802	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL803	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
TECHNOLOGY					
TL-001	Phase 2 - Symbols Lists and General Notes - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-121	Phase 2 - Level 1 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-122	Phase 2 - Level 2 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-123	Phase 2 - Level 3 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-124	Phase 2 - Overall Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
TECHNOLOGY (continued)					
TL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-344-A	Phase 2 - Segment A Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-401	Phase 2 - Enlarged Plans and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-501	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-502	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSL-001	Title & Security System Legend	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-C	Level 1 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-C	Level 2 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-C	Level 3 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-301	Access Control System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-302	CCTV System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-303	Door & Camera Matrix	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-501	Door Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-502	Door Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-503	Camera Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-504	System Architecture	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-601	Wiring Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-602	Wiring Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-701	Panel Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008)					
DIVISION 00 - GENERAL CONDITIONS (See Attachment K for Documents)					
00 01 01	Title Page	County of San Mateo	Att. K	Issued for Bidding	05/29/18
00 01 11	Table of Contents	County of San Mateo	Att. K	Issued for Bidding	February '18
00 10 01	<i>[CMAR] Notice Inviting Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 01	<i>[CMAR] Instructions for Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 10	<i>[CMAR] Access, Indemnity and Release Agreement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 30 20	Geotechnical Data and Existing Conditions	County of San Mateo	Att. K	Issued for Bidding	February '18
04 00 01	<i>[CMAR] Proposal Price Form [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 45 14	<i>[CMAR] Statement of Proposer's Proposed Project Plan, Staffing Plan and Safety Plan [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 45 16.1	<i>[CMAR] Supplement to Response to Request for SOQ's [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 10	<i>[CMAR] Non-Collusion Affidavit [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 20	<i>[CMAR] Proposer Certifications [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 50 51	<i>[CMAR] Notice of Intent to Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	October '15
00 51 05	<i>[CMAR] Notice of Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 01	Agreement	County of San Mateo	Att. K	Issued for Bidding	March '18
00 52 05	<i>[CMAR] Assignment and Novation [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 51	<i>[CMAR] Pre-Construction and CMR Services [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 55 01-A	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 1) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 55 01-B	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 2) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 61 13.12	<i>[CMAR] Construction Performance Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 61 13.18	<i>[CMAR] Construction Labor and Material Payment Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 63 01	Guaranty	County of San Mateo	Att. K	Issued for Bidding	January '18
00 65 30	Agreement and Release of Any and All Claims	County of San Mateo	Att. K	Issued for Bidding	January '18
00 66 00	Substitution Request Form	County of San Mateo	Att. K	Issued for Bidding	January '18
00 68 01	<i>[CMAR] Escrow Agreement for Security Deposit in Lieu of Retention [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
07 20 00	General Conditions	County of San Mateo	Att. K	Issued for Bidding	March '18
07 20 00	Attachment A HIPAA Business Associate Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 01	Supplementary General Conditions - CMR Items	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 11	<i>[CMAR] Insurance and Indemnification [Deleted for Subcontractors - See Attachment A]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 15	Naturally Occurring Asbestos	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 21	Requirements for OSHPD Reviewed Projects	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 80	Apprenticeship Program	County of San Mateo	Att. K	Issued for Bidding	January '18
00 91 11	<i>[CMAR] Addenda [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents)					
01 01 11	Table of Contents - Division 01 General Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Summary	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix A - CMR Fee [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix B - CMR General Conditions [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix C - CMR General Requirements [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix D - CMR Bonds, Insurances & Taxes Requirement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Appendix E - San Mateo Medical Center Infection Control Policy	County of San Mateo	Att. K	Issued for Bidding	March '18
01 26 00	Contract Modification Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 29 00	Payment Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 31 00	Project Management and Coordination	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 20	Building Information Modeling (BIM) and Coordination Drawings	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 50	Project Meetings	County of San Mateo	Att. K	Issued for Bidding	March '18
01 32 00	Construction Progress Documentation	County of San Mateo	Att. K	Issued for Bidding	January '18



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents) (continued)					
01 32 50	Record Documents (As-Builts)	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 00	Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 20	Sustainable Design Reporting - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 34 00	Safety Submittals	County of San Mateo	Att. K	Issued for Bidding	February '18
01 35 00	Project Sustainability Construction Credit Summary - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 41 00	Regulatory Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 42 00	References and Definitions	County of San Mateo	Att. K	Issued for Bidding	March '18
01 43 39	Mockups and Field Samples	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 45 00	Quality Control (QC) Process	County of San Mateo	Att. K	Issued for Bidding	January '18
01 46 00	Testing Laboratory Services	County of San Mateo	Att. K	Issued for Bidding	January '18
01 50 00	Temporary Facilities and Controls	County of San Mateo	Att. K	Issued for Bidding	March '18
01 51 50	Solid Waste Management and Recycling Plan	County of San Mateo	Att. K	Issued for Bidding	March '18
01 52 50	Fire Protection Plan	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 20	Tree Care and Protection	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 50	Construction Fencing	County of San Mateo	Att. K	Issued for Bidding	January '18
01 54 00	Site Security and Safety	County of San Mateo	Att. K	Issued for Bidding	January '18
01 57 00	Storm Water Pollution Prevention Plan (SWPPP)	County of San Mateo	Att. K	Issued for Bidding	January '18
01 58 00	Project Identification and Signs	County of San Mateo	Att. K	Issued for Bidding	January '18
01 60 00	Product Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 63 00	Product Substitution Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 64 00	Owner Furnished Owner Installed/Contractor Installed (OFOI/OFCI) Items	County of San Mateo	Att. K	Issued for Bidding	January '18
01 72 50	Surveying and Field Engineering	County of San Mateo	Att. K	Issued for Bidding	January '18
01 73 10	Cutting and Patching	County of San Mateo	Att. K	Issued for Bidding	January '18
01 74 00	Cleaning	County of San Mateo	Att. K	Issued for Bidding	January '18
01 77 00	Closeout Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 78 00	Closeout Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 78 20	Operation and Maintenance Data	County of San Mateo	Att. K	Issued for Bidding	February '18
01 82 00	Demonstration and Training	County of San Mateo	Att. K	Issued for Bidding	October '15
01 91 13	General Commissioning Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
01 91 13	General Commissioning Requirements - Project Specific	Interface Engineering	B19-08.01	[MEPF-Link] Design Concept Drawings	10/30/19
DIVISION 02 - EXISTING CONDITIONS (NOT USED)					
DIVISION 03 - CONCRETE					
03 10 00	Concrete Forming and Adhesion	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 15 13	Waterstops	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 20 00	Concrete Reinforcing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 30 00	Cast-In-Place Concrete	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 35 10	Concrete Flatwork Finishing and Curing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 35 40	Polished Concrete Finishing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 54 16	Hydraulic Cement Underlayment	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 82 16	Post-Installed Anchors	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 04 - MASONRY (NOT USED)					
DIVISION 05 - METALS					
05 05 12	Hot-Dip Galvanizing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 05 13	Shop-Applied Steel Primer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 05 23	Metal Fastenings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 12 00	Structural Steel Framing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 12 13	Architecturally Exposed Structural Steel	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 31 00	Steel Decking	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
05 40 00	Cold-Formed Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 50 00	Metal Fabrications	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 00	Metal Stairs	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 34	Ladders	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 35	Metal Crossover Platforms	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 52 13	Pipe and Tube Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 71 00	Decorative Metal Stairs	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 73 13	Glazed Decorative Metal Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 78 29	Decorative Metal Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 06 - WOOD, PLASTICS AND COMPOSITES					
06 10 53	Miscellaneous Rough Carpentry	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 16 43	GMF Gypsum Sheathing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 41 00	Architectural Wood Casework	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 64 16	Decorative Polymer Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 07 - THERMAL AND MOISTURE PROTECTION					
07 13 26	SASM Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 13 27	HDPE Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 13 28	PVC Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 14 13	HFA Rubberized Asphalt Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 18 26	PMMA Traffic Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 19 00	Water Repellent	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 21 40	Superstructure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 21 50	Building Enclosure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 22 19	Plaza Deck Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 25 13	Sheet Weather-Resistive Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 26 13	Below-Grade Vapor Retarder	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 27 13	SASM Air Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 27 25	Fluid-Applied Silicone Air Barrier	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 41 13	Metal Roof Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 13	Formed Metal Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 18	Metal Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 43	Wood Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 46 46	Fiber Cement Siding	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 54 19	PVC Roofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 62 00	Sheet Metal Flashing and Trim	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 65 00	Flexible Flashing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 72 33	Roof Hatches	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 76 00	Pedestal Pavers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 81 16	Cementitious Fireproofing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 84 00	Firestopping	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 92 00	Joint Sealants	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 95 13	Expansion Joints [Assemblies]	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 08 - OPENINGS					
08 06 71	Door Hardware Schedule	Assa Abloy	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 13	Standard Hollow Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 15	Specialty Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 16	Aluminum Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 13 13	Standard Hollow Metal Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
08 14 16	Flush Wood Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 31 16	Access Panels (and Frames)	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 33 23	Overhead Coiling Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 33 36	Side Coiling Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 34 40	Coiling Fire and Smoke Curtains	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 13	Aluminum-Framed Entrances	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 26	All-Glass Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 29	Automatic Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 43	ICU-CCU Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 44 13	Standard Aluminum-Framed Curtain Walls	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 51 13	Aluminum Windows	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 56 19	Pass Windows	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 63 00	Metal-Framed Skylights	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 81 00	Glass Glazing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 87 16	Decorative Glazing Film	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 09 - FINISHES					
09 05 16	Preparation of Concrete Slabs for Finish Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 21 16	Gypsum Board Shaft Wall Assemblies	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 22 16	Lightgage Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 24 43	Polymer-Modified Portland Cement Plastering	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 28 14	Cementitious Tile Backing Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 29 00	Gypsum Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 30 00	Tiling	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 51 13	Acoustical Panel Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 51 33	Acoustical Metal Pan Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 54 29	Wood Grille Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 65 13	Resilient Base and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 65 16	Resilient Sheet Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 66 23	Epoxy Terrazzo Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 68 13	Tile Carpeting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 69 00	Access Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 72 10	Contract Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 72 43	Graphic Film Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 77 33	FRP Wall Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 81 33	Acoustical Insulation, Sealants and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 84 00	Sound-Absorbing Wall Units	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 91 00	Painting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 91 01	Paint Products Schedule	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 96 53	Elastomeric Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 96 56	Epoxy Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 97 13	High Performance Steel Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 97 23	Penetrating Concrete Floor Sealer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 10 - SPECIALTIES					
10 11 16	Markerboards	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 11 25	Tackable Surfaces	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 22 39	Operable Partitions	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 26 00	Wall Protection	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 28 13	Commercial Toilet Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 28 14	Commercial Shower Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 10 - SPECIALTIES (continued)					
10 44 00	Fire Protection Specialties	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 51 29	Solid Phenolic Core Lockers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 11 - EQUIPMENT					
11 24 13	Fall Restraint	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
11 34 00	Ceiling Fans	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
11 40 00	Food Service Equipment	Marshall Associates	B19-PM7	B5 Admin & C8.1 Link Project Manual Backcheck 1	03/28/19
11 53 00	Lab Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
11 53 60	Autopsy Morgue Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
DIVISION 12 - FURNISHINGS					
12 24 13	Roller Window Shades	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 35 53	Laboratory Casework, Fixtures and Accessories	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
12 36 63	Solid Surface Material Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 36 64	Quartz Agglomerate Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 48 16	Entrance Floor Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 13 - SPECIAL CONSTRUCTION					
13 21 26	Cold Rooms	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
13 48 00	Seismic Restraint for Non Structural Components	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 14 - CONVEYING					
Elev SOW	Scope of Work Outline - Vertical Transportation: Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
14 24 23	Hydraulic Passenger Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
Elev COR	Morgue Elevator Change Request	Thyssen Krupp	B-19-07	Elevator Change Order Scope of Work	11/15/19
DIVISION 21 - FIRE SUPPRESSION					
21 00 00	Fire Suppression Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 05 00	Common Work Results for Fire Suppression	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 12 00	Fire Suppression Standpipes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 13 00	Fire Suppression Sprinkler Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 22 - PLUMBING					
22 00 00	Plumbing Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 13	Common Motor Requirements for Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 16	Expansion Fittings and Loops for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 23	General-Duty Valves for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 29	Hangers and Supports for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 33	Heat Tracing For Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 48	Vibration and Seismic Controls for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 53	Identification for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 93	Testing, Adjusting and Balancing for Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 07 00	Plumbing Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 08 00	Commissioning of Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 10 00	Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 30 00	Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 40 00	Plumbing Fixtures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 60 20	Laboratory Piping Equipment Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING					
23 00 00	Heating, Ventilating and Air Conditionng (HVAC) Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 13	Common Motor Requirements for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 16	Expansion Fittings and Loops for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 19	Meters and Gauges for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

Date: 7/20/2020 *

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING (continued)					
23 05 23	General-Duty Valves for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 29	Hangers and Supports for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 48	Vibration and Seismic Controls for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 53	Identification for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 93	Testing, Adjusting and Balancing for HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 07 00	HVAC Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 08 00	Commissioning of HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 00	Instrumentation and Control Performance Specifications	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 10	BSL-3 Laboratory Airflow Control System	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 13	Variable Frequency Drives	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 11 23	Facility Fuel - Natural Gas Piping and Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 13	HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 16	Hydronic Piping Specialties	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 23	Hydronic Pumps	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 25 00	HVAC Water Treatment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 31 00	HVAC Ducts and Casings	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 33 00	Air Duct Accessories	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 34 00	HVAC Fans	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 36 00	Air Terminal Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 37 00	Air Outlets and Inlets	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 40 00	HVAC Air Cleaning Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 62 01	Variable Refrigerant Flow Volume (VRF VRFV) Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 74 00	Rooftop Packaged Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 75 00	Semi-Custom Packaged Rooftop Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 81 26	Small Split System and Unitary HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 26 - ELECTRICAL					
26 00 00	Electrical Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 09	Equipment Wiring	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 19	Low-Voltage Electrical Power Conductors and Cables	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 26	Grounding and Bonding for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 29	Hangers and Supports for Electrical Systems and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 33	Raceways	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 34	Boxes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 53	Identification for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 73	Electrical Distribution System Studies	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 00	Commissioning of Electrical	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 05	Electrical Acceptance Testing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 10	Building Lighting Acceptance Testing and Documentation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 09 25	Digital Lighting Controls	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 09 30	Networkable Lighting Relay Control Panel	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 22 00	Low-Voltage Transformers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 24 13	Switchboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 24 16	Panelboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 13	Electrical Metering	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 16	Electrical Cabinets and Enclosures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 26	Wiring Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 28 00	Overcurrent Protective Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 28 16	Enclosed Switches and Circuit Breakers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 31 00	PhotoVoltaic Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 26 - ELECTRICAL (continued)					
26 33 53	Static Uninterruptible Power Supply	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 36 00	Transfer Switches	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 43 00	Surge Protective Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 51 00	Lighting	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 27 - COMMUNICATIONS					
27 00 00	Communications Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 05 28	Pathways for Communication Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 05 28.28	Firestopping for Communication Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 05 43	Underground Ducts and Raceways for Communication Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 10 01	Backbone and Horizontal Communications System	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 11 01	Communication Equipment Rooms	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 13 00	Communications Backbone Cabling	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 15 00	Communications Horizontal Cabling	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
27 51 19	Sound Masking Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 28 - ELECTRONIC SAFETY AND SECURITY					
28 00 02	Electronic Security Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
28 08 01	Commissioning and Testing of Security System	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
28 10 00	Access Control and Intrusion Detection	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 31 - EARTHWORK (NOT USED)					
31 63 29	Drilled Concrete Piers and Shafts	SGH / Taylor Design	B19-PM7	B5 Admin & C8.1 Link Project Manual Backcheck-1	03/28/19
DIVISION 32 - EXTERIOR IMPROVEMENTS (NOT USED)					
32 17 19	Pavement Markings and Wheel Stops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
32 17 26	Tactile Warning Surfaces	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 33 - UTILITIES (NOT USED)					
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
OTHER DOCUMENTS (BLD-00007 and BLD-00008)		(Available Upon Request)			
	SMMC ALB DF - 100% SD IEI BOD (130 Pages)	Interface Engineering	B19-BOD	B5 Admin & C8.1 Link MEP / T/ FP Basis of Design	11/07/19
	SMMC ALB MEPF DBE Package Contract Information Documents (29 Documents)	Various	B19-REF	B5 Admin & C8.1 Link MEPF Contract Information	11/07/19
	Fire Alarm Submittal Booklets: Admin (44OP-285607) + Product Data	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
	Fire Alarm Submittal Booklets: Link (44OP-285607) + Product Data	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
	Fire Protection Calcs & Product Data: Admin	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
	Fire Protection Calcs & Product Data: Link	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
	Link Building Product Data Submittal for Video Surveillance System	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/01/20
	Admin Building Structural Calculations	SGH	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
	Link Building Structural Calculations	SGH	B19-08.05	[Link] 100% Construction Documents	05/28/20
	San Mateo Medical Center: Admin Interior Sign Program, 100% CD Submittal	Gnu Group	B19-07.10s	[Admin] Signage 100% Construction Documents	05/08/20
	San Mateo Medical Center: Link Interior Sign Program, 100% CD Submittal	Gnu Group	B19-08.05s	[Link] Signage 100% Construction Documents	05/08/20
	San Mateo Medical Center: 100% Exterior Construction Documentation Package, Rev. 2	Gnu Group	B19-Site.02	HSB Building Demo and Sitework, 100% CD's	05/08/20
	San Mateo Medical Center: Existing Hospital Interior Sign Program, 100% CD Submittal	Gnu Group	Group A	[Group A] 100% Construction Documents	05/08/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
TRUEBECK CONSTRUCTION ATTACHMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
	Instructions for Proposals	Truebeck Construction		Project Specific Instructions for Proposals	7/20/2020 *
	Attachment A - Truebeck Construction Insurance Requirements, including CCIP Manual	Truebeck Construction	Rev. 3	Project Specific Insurance Requirements	02/04/20
	Attachment B - Truebeck Construction Subcontractor Billing Packet	Truebeck Construction			08/19/16
	Attachment C - General Requirements	Truebeck Construction	Rev 2	Project Specific General Requirements, Group BC	05/28/20
	Attachment C.1 - Scope of Work (Trade Specific)	Truebeck Construction		Issued for Bidding	As Dated
	Bid Form, Including Bid Bond (Spec 00 43 16)	Truebeck Construction		Issued for Bidding	As Dated
	Attachment D- List of Contract Documents Group B & C	Truebeck Construction		Group B/C Bidding	7/20/2020 *
	Attachment E - Master Schedule	Truebeck Construction		Issued for Bidding	06/30/20
	Attachment F - Parking & Logistics Plans	Truebeck Construction		Issued for Bidding	05/28/20
	Attachment G - Building Information Modeling Execution Plan	Truebeck Construction		Issued for Bidding	10/26/18
	Attachment H -Safety Reference Documents	Truebeck Construction		Truebeck Safety Requirements	05/04/20
	Attachment H - Truebeck Subcontractor Safety Initiative Program (SSIP)	Truebeck Construction		Truebeck Safety Requirements	Feb 2019
	Attachment H.1 - Respirable Crystalline Silica Program	Truebeck Construction		Truebeck Safety Requirements	09/01/17
	Attachment H.2 - Truebeck Excavation Safety Program	Truebeck Construction		Truebeck Safety Requirements	07/01/19
	Attachment H.3 - Truebeck Communicable Prevention Program	Truebeck Construction	Rev 3.0	Truebeck Safety Requirements	04/14/20
	Attachment J - Environmental & Soil Profiling Documents	Truebeck Construction		Issued for Bidding	10/17/18
	Attachment J - Phase 1 Environmental Site Assessment (Final)	GHD	Issued	Issued for Bidding	10/17/20
	Attachment J.1 - Soil Profiling Report Final	GHD	Issued	Issued for Bidding	11/07/18
	Attachment K - SMHC Division 00 and 01 Specs	Truebeck Construction		Issued for Bidding	05/29/18
	Attachment L - SMHC Site Specific Documents	Director of Engineering		Issued for Bidding	09/05/18
	Attachment L.0 - SMMC Interim Life Safety Measure Policies (Exhibit 13)	Director of Engineering	Rev. 8	Contract Exhibit	09/05/18
	Attachment L.1 - Contract App E Infectious Control Policy	Director of Engineering	Rev. 4	Contract Appendix	09/05/18
	Attachment L.2 - Fire Watch Protocol	Director of Engineering	Rev. 3	Issued for Bidding	09/05/18
	Attachment L.3 - Above Ceiling Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment L.4 - Hot Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment M - Geotechnical Investigation Plans	GHD		Issued for Bidding	04/10/20
	M.1: SMMC Link Building Foundations Letter, Phase 2	Crawford & Associates	20-607.2	Issued for Bidding	04/10/20
	M.2: SMMC Administration Building Retaining Wall Memo,Phase 2	Crawford & Associates	20-607.1	Issued for Bidding	03/11/20
	M.3: Geotechnical Investigation Report, Revision 1 for Phase 2 (Group B & C)	GHD	Rev. 1	Issued for Bidding	Nov '18
	M.4: G172775-41 Geotech Approval Letter, Phase 1	Taylor Design / GHD		A-1: OHSPD Backcheck #2 Issuance	07/13/18
	M.5: G172775-41 Response to Geotech Comments, Phase 1	GHD		A1 / A-3.1 Joint Issuance	05/29/18
	M.6: G172775-41 Geotech Defects Letter,Phase 1	OSHPD		A1 / A-3.1 Joint Issuance	05/23/18
	M.7: Geotechnical Investigation Report, Revision 2 for Phase I (Group A)	GHD	Rev. 2	A1 / A-3.1 Joint Issuance	03/06/18
	M.8: Detailed Summary of Revisions to Geotechnical Investigation & Geohazard Report (Phase 1)	GHD		A1 / A-3.1 Joint Issuance	03/13/18
	M.9: Geologic Hazards Report (Rev. 1), SMMC Projects, Phase 1	GHD		A1 / A-3.1 Joint Issuance	03/17/18
	Attachment P - CEQA Document	TRA Environ. Services		Issued for Bidding	03/15/18
	Attachment Q - Hazardous Material Reports		Rev. 3	Issued for Bidding	09/14/18
	Pre-Bid RFI Log	Truebeck Construction		Issued for Bidding	As Dated



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007)					
GENERAL					
GA000	Phase 1 - Coversheet	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA001TB	Phase 1 - Sheet Index <i>[As Modified by Truebeck]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA021	Phase 1 - Code Analysis & Phasing Site Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA022	Phase 1 - Code Analysis Exterior Walls	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA030	Phase 1 - Code Analysis - Plumbing Counts	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA131	Fire Life Safety - Phase 1 - Level 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA132	Fire Life Safety - Phase 1 - Level 2	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA133	Fire Life Safety - Phase 1 - Level 3	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA140	Site Accessibility Plan - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces & Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA121	Phase 1 - Level 1 - Overall Floor Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA122	Phase 1 - Level 2 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA123	Phase 1 - Level 3 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA124	Phase 1 - Overall Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA171	Phase 1 - Level 1 - Overall Reflected Ceiling Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA172	Phase 1 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA173	Phase 1 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA200	Phase 1 - Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA220	Phase 1 - Sections	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA301-A	Phase 1 - Level 1 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA301-B	Phase 1 - Level 1 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA302-A	Phase 1 - Level 2 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA302-B	Phase 1 - Level 2 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA303-A	Phase 1 - Level 3 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA303-B	Phase 1 - Level 3 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA304-A	Phase 1 - Segment A Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA304-B	Phase 1 - Segment B Roof Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-A	Level 1 - Phase 1 - Segment A RCP <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-B	Level 1 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-A	Level 2 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-B	Level 2 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-A	Level 3 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-B	Level 3 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
AA400	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA401	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA402	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA403	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA404	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA405	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA406	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA407	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA523	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA524	Enlarged Shower Stalls <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA525	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA526	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA530	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA531	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA532	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA533	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA534	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA535	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA560	Mechanical Shaft 02 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA561	Mechanical Shaft 01 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA562	Mechanical Shaft Sections - Shaft 03 and 04	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA570	Vertical Circulation - Stair 01	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA571	Vertical Circulation - Stair 02	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA573	Vertical Circulation - Interconnecting Stair	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA574	Vertical Circulation - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA601	Exterior Wall And Roof Assemblies - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA610	Exterior Details - Admin.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-620	Exterior Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA630	Exterior Details - Sally Port <i>[previously AA642]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA631	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA632	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA640	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA641	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-650	Door Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-670	Roof Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA671	Roof Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-700	Partition Type Details <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
A-701	Partition Head And Sill Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-705	Framing Details - Rated <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA706	Morgue Wall Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-721	Interior Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
A-722	Interior Details - Doors	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA723	Interior Details - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA731	Interconnecting Stair And Railing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-740	Typical Ceiling Details - Suspended Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details - Framed Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA751	Custom Casework Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA800	Phase 1 - Door Schedule - Exterior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA801	Phase 1 - Door Schedule - Interior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA810	Phase 1 - Window Schedule - Exterior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA811	Phase 1 - Window Schedule - Interior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
INTERIORS					
IA141-A	Level 1 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA141-B	Level 1 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-A	Level 2 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-B	Level 2 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-A	Level 3 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-B	Level 3 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
I-600	Interior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
IA610	Finish Schedule - Phase 1 <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
EQUIPMENT					
QA120	Phase 1 - Miscellaneous Equipment	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
QA121	Phase 1 - Level 1 Segment A Equipment Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MORGUE EQUIPMENT					
LE200	Lab Schedules & Abbreviations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE201	Lab Casework Elevations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE210	Level 1 Overall Lab Plan & Level 2 SallyPort Plan <i>[previously QA122]</i>	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE211	Level 1 Enlarged Autopsy Plan	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE500	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE501	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES111	Phase 1- Level 1 & 2 Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ES112	Phase 1 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
STRUCTURAL					
S-A001	General Notes	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A002	General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A003	General Notes Special Inspection	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A004	General Notes Submittals	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A010	Typical Concrete Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A011	Typical Concrete Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A012	Typical Concrete Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A013	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A014	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
STRUCTURAL (continued)					
S-A015	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A016	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A017	Typical Concrete On Metal Deck Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A141	Admin Building - Foundation Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A142	Admin Building - Level 2 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A143	Admin Building - Level 3 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A144	Admin Building - Roof Framing Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A301	Admin Building Moment Frame Elevations	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A302	Admin Building Moment Frame & Shear Wall Elevations	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A303	Admin Stair Tower Framing Elevations	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A304	Admin South Retaining Wall Elevation	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A401	Foundation Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A402	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A403	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A501	Column Schedule Admin Building	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A502	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A503	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A504	Details	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A521	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A530	Stair Part Plans	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A531	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A541	Equipment Anchorage Details	S G H	B19-07.08r	[Admin Structural] RFI 50.034	03/28/20
S-A701	Sideplate General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A702	Sideplate Column Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A703	Sideplate Beam Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A704	Sideplate Field Erection Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A705	Sideplate Coordination Items	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A706	Sideplate Construction Guidelines	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Admin Bldg: Level 1 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Admin Bldg: Level 2 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Admin Bldg: Level 3 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Admin Bldg: Roof Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Admin Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Admin Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLS Fire Alarm Control Unit & Battery Calculation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	AL10224ULX Altronics Power Supply Panel (Door Holders)	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FIRE PROTECTION					
FP000	Fire Sprinkler Phase 1 Coversheet	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
FIRE PROTECTION	(continued)				
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA220	Fire Sprinkler Sections	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PLUMBING					
PA001	Phase 1 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA002	Phase 1 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-A	Phase 1 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-B	Phase 1 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-A	Phase 1 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-B	Phase 1 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-A	Phase 1 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-B	Phase 1 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-A	Phase 1 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-B	Phase 1 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA124	Phase 1 - Rooftop - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA401	Phase 1 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA501	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA502	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MECHANICAL					
MA001	Phase 1 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA002	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA003	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA004	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA111	Phase 1 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA112	Phase 1 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA113	Phase 1 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-A	Phase 1 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-B	Phase 1 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-A	Phase 1 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-B	Phase 1 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-A	Phase 1 - Level 3A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-B	Phase 1 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA124	Phase 1 - Roof - HVAC Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA131	Phase 1 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA132	Phase 1 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA133	Phase 1 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA134	Phase 1 - Roof - HVAC Piping Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA141	HVAC Enlarged Plans	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA501	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA502	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA503	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ELECTRICAL					
EA001	Phase 1 - Electrical Cover Sheet	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA002	Phase 1 - Luminaire Schedule	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ELECTRICAL (continued)					
EA100	Electrical Site Plan	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-A	Phase 1 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-B	Phase 1 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-A	Phase 1 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-B	Phase 1 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-A	Phase 1 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-B	Phase 1 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-A	Phase 1 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-B	Phase 1 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-A	Phase 1 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-B	Phase 1 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-A	Phase 1 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-B	Phase 1 - Level 3 Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-A	Phase 1 - Segment A Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-B	Phase 1 - Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA401	Phase 1 - Electrical Enlarged Plans	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA501	Phase 1 - Single Line Diagram	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA601	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA602	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA603	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA604	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA701	Phase 1 - Electrical Details	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA801	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA802	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA803	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
TECHNOLOGY					
TA-001	Phase 1 - Symbols Lists and General Notes - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-221	Phase 1 - Level 1 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-222	Phase 1 - Level 2 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-223	Phase 1 - Level 3 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-A	Phase 1 - Level 1 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-B	Phase 1 - Level 1 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-A	Phase 1 - Level 2 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-B	Phase 1 - Level 2 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-A	Phase 1 - Level 3 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-B	Phase 1 - Level 3 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-A	Phase 1 - Segment A Roof Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-B	Phase 1 - Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-401	Phase 1 - Enlarged Plans - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-501	Phase 1 - Diagrams and Details - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSA-001	Title & Security System Legend	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-100	Site Plan	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-A	Level 3 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
SECURITY (continued)					
TSA-301	Access Control System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-302	CCTV System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-303	Door & Camera Matrix	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-501	Door Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-502	Door Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-503	Door Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-504	Camera Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-505	System Architecture	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-601	Wiring Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-602	Wiring Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-603	Wiring Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-604	Wiring Details - 04	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-701	Panel Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008)					
GENERAL					
GL000	Phase 2 -Coversheet	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL001TB	Phase 2 - Sheet Index [As Modified by Truebeck]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL021	Phase 2 -Code Analysis & Phasing Plans	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL030	Phase 2 -Code Analysis - Plumbing Counts	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL131	Fire Life Safety -Phase 2 - Level 1	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL132	Fire Life Safety -Phase 2 - Level 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL133	Fire Life Safety -Phase 2 - Level 3	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL140	Site Accessibility Plan - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces, & Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL121	Phase 2 - Level 1 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL122	Phase 2 - Level 2 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL123	Phase 2 - Level 3 -Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL124	Phase 2 -Overall Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL171	Phase 2 - Level 1 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL172	Phase 2 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL173	Phase 2 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL200	Phase 2 - Elevations [Revision 2]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL220	Phase 2 - Sections	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL301-A	Phase 2 - Level 1 Segment A Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL301-B	Phase 2 - Level 1 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL301-C	Phase 2 - Level 1 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-A	Phase 2 - Level 2 Segment A Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-B	Phase 2 - Level 2 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-C	Phase 2 - Level 2 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-A	Phase 2 - Segment A Roof Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-B	Phase 2 - Level 3 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-C	Phase 2 - Level 3 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL304-B	Phase 2 - Segment B Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL304-C	Phase 2 - Segment C Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-A	Phase 2 - Level 1 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-B	Phase 2 - Level 1 -Segment B RCP [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL311-C	Phase 2 - Level 1 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-A	Phase 2 - Level 2 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
AL312-B	Phase 2 - Level 2 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-C	Phase 2 - Level 2 -Segment C RCP <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL313-B	Phase 2 - Level 3 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL313-C	Phase 2 - Level 3 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL400	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL401	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL402	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL403	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL404	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL405	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL406	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL407	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL408	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL409	Phase 2 - Enlarged Elev., Wall Section And Plan <i>(previously AL675) [Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL530	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL531	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL532	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL533	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL534	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL535	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL570	Vertical Circulation	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL580	Enlarged RCP - Cafe Dining Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL590	Add Alternate L.2 - Vestibule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL601	Exterior Wall And Roof Assemblies - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL610	Exterior Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL611	Exterior Details - Phase 2 <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-620	Exterior Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL630	Curtainwall Schedule & Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL632	Cafe Awning Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-650	Door Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-670	Roof Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL671	Roof Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL672	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL673	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL674	Seismic Joint Detail	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL676	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL677	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL678	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-700	Partition Type Details <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-701	Partition Head And Sill Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-705	Framing Details -Rated <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"

LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings

222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
A-721	Interior Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-722	Interior Details - Doors	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL731	Interior Details At Cafe Servery [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-740	Typical Ceiling Details -Suspended Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details -Framed Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL751	Custom Casework Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL800	Phase 2 - Door Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL801	Phase 2 - Door Schedule - Interior [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL810	Phase 2 - Window Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL811	Phase 2 - Window Schedule - Interior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend [Revision 2]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL830	Wood Coursing Schedule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
INTERIORS					
IL141-A	Level 1 Segment A Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-B	Level 1 Segment B Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-C	Level 1 Segment C Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-A	Level 2 Segment A Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-B	Level 2 Segment B Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-C	Level 2 Segment C Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-B	Level 3 Segment B Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-C	Level 3 Segment C Finish Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL401	Enlarged Partial Finish Plans [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
I-600	Interior Finish Legend [Revision 2]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
IL611	Finish Schedule -Phase 2 [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
EQUIPMENT					
QL120	Phase 2 -Miscellaneous And Engineering Shop Equipment	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES121	Phase 2- Level 1 / 2 Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ES122	Phase 2 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
STRUCTURAL					
S-L001	General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L002	General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L003	General Notes Special Inspection	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L004	General Notes Submittals	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L010	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L011	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L012	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L013	Typical Steel Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L014	Typical Steel Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L015	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L016	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L017	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building - Foundation Plans	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 ***B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
STRUCTURAL (continued)					
S-L142	Link Building - Level 2 Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L143	Link Building - Level 3 & Low Roof Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L144	Link Building - Roof Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L301	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L302	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L303	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L401	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L402	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L501	Column Schedule Link Building	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L502	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L503	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L511	Awning Section & Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L521	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L541	Equipment Anchorage Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L701	Sideplate General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L702	Sideplate Column Details, A Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L703	Sideplate Column Details, B Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L704	Sideplate Column Details, C Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L705	Sideplate Beam Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L706	Sideplate Field Erection Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L707	Sideplate Miscellaneous Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L708	Sideplate Coordination Items	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L709	Sideplate Construction Guidelines	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building Foundation Plans	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
FOOD SERVICE					
FS1.00	Café Foodservice Overall Plan - Café	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.11	Café Foodservice Equipment Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.12	Café Foodservice Building Conditions and Ventilation Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.13	Café Foodservice Plumbing Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.14	Café Food Service Electrical Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.11	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.12	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.13	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Link Bldg: Level 1 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Link Bldg: Level 1 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Link Bldg: Level 2 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Link Bldg: Level 2 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-105	Link Bldg: Level 3 Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-106	Link Bldg: Roof Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Link Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Link Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLSR #1 Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	SSD-C FA Annunciator Panel & Existing NCC #2 Network Command Center	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-508	Global XLS Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
FIRE PROTECTION					
FPL000	Fire Sprinkler Phase 2 Coversheet	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL220	Fire Sprinkler Sections	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
PLUMBING					
PL-001	Phase 2 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL-002	Phase 2 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-A	Phase 2 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-B	Phase 2 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-C	Phase 2 - Level 1C - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-A	Phase 2 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-B	Phase 2 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-C	Phase 2 - Level 1C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-A	Phase 2 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-B	Phase 2 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-C	Phase 2 - Level 2C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-A	Phase 2 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-B	Phase 2 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-C	Phase 2 - Level 3C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-L	Phase 2 - Lower Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-U	Phase 2 - Upper Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL401	Phase 2 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL501	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL502	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
MECHANICAL					
ML-001	Phase 2 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-002	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-003	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML111	Phase 2 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML112	Phase 2 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML113	Phase 2 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-A	Phase 2 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-B	Phase 2 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-C	Phase 2 - Level 1C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-A	Phase 2 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-B	Phase 2 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-C	Phase 2 - Level 2C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
MECHANICAL (continued)					
ML123-B	Phase 2 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML123-C	Phase 2 - Level 3C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML131	Phase 2 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML132	Phase 2 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML133	Phase 2 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML501	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML502	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML503	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ELECTRICAL					
EL001	Phase 2 - Electrical Cover Sheet	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL002	Phase 2 - Luminaire Schedule	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL241	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-A	Phase 2 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-B	Phase 2 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-C	Phase 2 - Level 1 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL242	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-A	Phase 2 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-B	Phase 2 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-C	Phase 2 - Level 2 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL243	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-A	Phase 2 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-B	Phase 2 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-C	Phase 2 - Level 3 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL341	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL342	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL343	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL501	Phase 2 - Single Line Diagram	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL601	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL602	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL801	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL802	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL803	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
TECHNOLOGY					
TL-001	Phase 2 - Symbols Lists and General Notes - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-121	Phase 2 - Level 1 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-122	Phase 2 - Level 2 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-123	Phase 2 - Level 3 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-124	Phase 2 - Overall Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
TECHNOLOGY (continued)					
TL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-344-A	Phase 2 - Segment A Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-401	Phase 2 - Enlarged Plans and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-501	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-502	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSL-001	Title & Security System Legend	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-C	Level 1 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-C	Level 2 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-C	Level 3 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-301	Access Control System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-302	CCTV System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-303	Door & Camera Matrix	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-501	Door Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-502	Door Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-503	Camera Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-504	System Architecture	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-601	Wiring Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-602	Wiring Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-701	Panel Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008)					
DIVISION 00 - GENERAL CONDITIONS (See Attachment K for Documents)					
00 01 01	Title Page	County of San Mateo	Att. K	Issued for Bidding	05/29/18
00 01 11	Table of Contents	County of San Mateo	Att. K	Issued for Bidding	February '18
00 10 01	<i>[CMAR] Notice Inviting Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 01	<i>[CMAR] Instructions for Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 10	<i>[CMAR] Access, Indemnity and Release Agreement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 30 20	Geotechnical Data and Existing Conditions	County of San Mateo	Att. K	Issued for Bidding	February '18
04 00 01	<i>[CMAR] Proposal Price Form [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 45 14	<i>[CMAR] Statement of Proposer's Proposed Project Plan, Staffing Plan and Safety Plan [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 45 16.1	<i>[CMAR] Supplement to Response to Request for SOQ's [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 10	<i>[CMAR] Non-Collusion Affidavit [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 20	<i>[CMAR] Proposer Certifications [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 50 51	<i>[CMAR] Notice of Intent to Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	October '15
00 51 05	<i>[CMAR] Notice of Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 01	Agreement	County of San Mateo	Att. K	Issued for Bidding	March '18
00 52 05	<i>[CMAR] Assignment and Novation [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 51	<i>[CMAR] Pre-Construction and CMR Services [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 55 01-A	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 1) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 55 01-B	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 2) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 61 13.12	<i>[CMAR] Construction Performance Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 61 13.18	<i>[CMAR] Construction Labor and Material Payment Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 63 01	Guaranty	County of San Mateo	Att. K	Issued for Bidding	January '18
00 65 30	Agreement and Release of Any and All Claims	County of San Mateo	Att. K	Issued for Bidding	January '18
00 66 00	Substitution Request Form	County of San Mateo	Att. K	Issued for Bidding	January '18
00 68 01	<i>[CMAR] Escrow Agreement for Security Deposit in Lieu of Retention [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
07 20 00	General Conditions	County of San Mateo	Att. K	Issued for Bidding	March '18
07 20 00	Attachment A HIPAA Business Associate Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 01	Supplementary General Conditions - CMR Items	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 11	<i>[CMAR] Insurance and Indemnification [Deleted for Subcontractors - See Attachment A]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 15	Naturally Occurring Asbestos	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 21	Requirements for OSHPD Reviewed Projects	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 80	Apprenticeship Program	County of San Mateo	Att. K	Issued for Bidding	January '18
00 91 11	<i>[CMAR] Addenda [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents)					
01 01 11	Table of Contents - Division 01 General Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Summary	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix A - CMR Fee [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix B - CMR General Conditions [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix C - CMR General Requirements [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix D - CMR Bonds, Insurances & Taxes Requirement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Appendix E - San Mateo Medical Center Infection Control Policy	County of San Mateo	Att. K	Issued for Bidding	March '18
01 26 00	Contract Modification Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 29 00	Payment Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 31 00	Project Management and Coordination	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 20	Building Information Modeling (BIM) and Coordination Drawings	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 50	Project Meetings	County of San Mateo	Att. K	Issued for Bidding	March '18
01 32 00	Construction Progress Documentation	County of San Mateo	Att. K	Issued for Bidding	January '18



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents) (continued)					
01 32 50	Record Documents (As-Builts)	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 00	Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 20	Sustainable Design Reporting - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 34 00	Safety Submittals	County of San Mateo	Att. K	Issued for Bidding	February '18
01 35 00	Project Sustainability Construction Credit Summary - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 41 00	Regulatory Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 42 00	References and Definitions	County of San Mateo	Att. K	Issued for Bidding	March '18
01 43 39	Mockups and Field Samples	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
01 45 00	Quality Control (QC) Process	County of San Mateo	Att. K	Issued for Bidding	January '18
01 46 00	Testing Laboratory Services	County of San Mateo	Att. K	Issued for Bidding	January '18
01 50 00	Temporary Facilities and Controls	County of San Mateo	Att. K	Issued for Bidding	March '18
01 51 50	Solid Waste Management and Recycling Plan	County of San Mateo	Att. K	Issued for Bidding	March '18
01 52 50	Fire Protection Plan	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 20	Tree Care and Protection	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 50	Construction Fencing	County of San Mateo	Att. K	Issued for Bidding	January '18
01 54 00	Site Security and Safety	County of San Mateo	Att. K	Issued for Bidding	January '18
01 57 00	Storm Water Pollution Prevention Plan (SWPPP)	County of San Mateo	Att. K	Issued for Bidding	January '18
01 58 00	Project Identification and Signs	County of San Mateo	Att. K	Issued for Bidding	January '18
01 60 00	Product Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 63 00	Product Substitution Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 64 00	Owner Furnished Owner Installed/Contractor Installed (OFOI/OFCI) Items	County of San Mateo	Att. K	Issued for Bidding	January '18
01 72 50	Surveying and Field Engineering	County of San Mateo	Att. K	Issued for Bidding	January '18
01 73 10	Cutting and Patching	County of San Mateo	Att. K	Issued for Bidding	January '18
01 74 00	Cleaning	County of San Mateo	Att. K	Issued for Bidding	January '18
01 77 00	Closeout Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 78 00	Closeout Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 78 20	Operation and Maintenance Data	County of San Mateo	Att. K	Issued for Bidding	February '18
01 82 00	Demonstration and Training	County of San Mateo	Att. K	Issued for Bidding	October '15
01 91 13	General Commissioning Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
01 91 13	General Commissioning Requirements - Project Specific	Interface Engineering	B19-08.01	[MEPF-Link] Design Concept Drawings	10/30/19
DIVISION 02 - EXISTING CONDITIONS (NOT USED)					
DIVISION 03 - CONCRETE					
03 10 00	Concrete Forming and Adhesion	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 15 13	Waterstops	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 20 00	Concrete Reinforcing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 30 00	Cast-In-Place Concrete	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 35 10	Concrete Flatwork Finishing and Curing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 35 40	Polished Concrete Finishing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 54 16	Hydraulic Cement Underlayment	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
03 82 16	Post-Installed Anchors	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 04 - MASONRY (NOT USED)					
DIVISION 05 - METALS					
05 05 12	Hot-Dip Galvanizing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 05 13	Shop-Applied Steel Primer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 05 23	Metal Fastenings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 12 00	Structural Steel Framing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 12 13	Architecturally Exposed Structural Steel	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 31 00	Steel Decking	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
05 40 00	Cold-Formed Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 50 00	Metal Fabrications	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 00	Metal Stairs	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 34	Ladders	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 51 35	Metal Crossover Platforms	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 52 13	Pipe and Tube Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 71 00	Decorative Metal Stairs	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 73 13	Glazed Decorative Metal Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
05 78 29	Decorative Metal Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 06 - WOOD, PLASTICS AND COMPOSITES					
06 10 53	Miscellaneous Rough Carpentry	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 16 43	GMF Gypsum Sheathing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 41 00	Architectural Wood Casework	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
06 64 16	Decorative Polymer Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 07 - THERMAL AND MOISTURE PROTECTION					
07 13 26	SASM Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 13 27	HDPE Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 13 28	PVC Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 14 13	HFA Rubberized Asphalt Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 18 26	PMMA Traffic Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 19 00	Water Repellent	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 21 40	Superstructure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 21 50	Building Enclosure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 22 19	Plaza Deck Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 25 13	Sheet Weather-Resistive Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 26 13	Below-Grade Vapor Retarder	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 27 13	SASM Air Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 27 25	Fluid-Applied Silicone Air Barrier	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 41 13	Metal Roof Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 13	Formed Metal Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 18	Metal Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 42 43	Wood Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 46 46	Fiber Cement Siding	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 54 19	PVC Roofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 62 00	Sheet Metal Flashing and Trim	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 65 00	Flexible Flashing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 72 33	Roof Hatches	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 76 00	Pedestal Pavers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 81 16	Cementitious Fireproofing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 84 00	Firestopping	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 92 00	Joint Sealants	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
07 95 13	Expansion Joints [Assemblies]	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 08 - OPENINGS					
08 06 71	Door Hardware Schedule	Assa Abloy	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 13	Standard Hollow Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 15	Specialty Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 12 16	Aluminum Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 13 13	Standard Hollow Metal Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
08 14 16	Flush Wood Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 31 16	Access Panels (and Frames)	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 33 23	Overhead Coiling Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 33 36	Side Coiling Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 34 40	Coiling Fire and Smoke Curtains	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 13	Aluminum-Framed Entrances	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 26	All-Glass Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 29	Automatic Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 42 43	ICU-CCU Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 44 13	Standard Aluminum-Framed Curtain Walls	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 51 13	Aluminum Windows	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 56 19	Pass Windows	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 63 00	Metal-Framed Skylights	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 81 00	Glass Glazing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
08 87 16	Decorative Glazing Film	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 09 - FINISHES					
09 05 16	Preparation of Concrete Slabs for Finish Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 21 16	Gypsum Board Shaft Wall Assemblies	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 22 16	Lightgage Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 24 43	Polymer-Modified Portland Cement Plastering	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 28 14	Cementitious Tile Backing Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 29 00	Gypsum Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 30 00	Tiling	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 51 13	Acoustical Panel Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 51 33	Acoustical Metal Pan Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 54 29	Wood Grille Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 65 13	Resilient Base and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 65 16	Resilient Sheet Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 66 23	Epoxy Terrazzo Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 68 13	Tile Carpeting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 69 00	Access Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 72 10	Contract Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 72 43	Graphic Film Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 77 33	FRP Wall Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 81 33	Acoustical Insulation, Sealants and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 84 00	Sound-Absorbing Wall Units	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 91 00	Painting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 91 01	Paint Products Schedule	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 96 53	Elastomeric Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 96 56	Epoxy Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 97 13	High Performance Steel Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
09 97 23	Penetrating Concrete Floor Sealer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 10 - SPECIALTIES					
10 11 16	Markerboards	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 11 25	Tackable Surfaces	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 22 39	Operable Partitions	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 26 00	Wall Protection	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 28 13	Commercial Toilet Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 28 14	Commercial Shower Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes early issuances of B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 10 - SPECIALTIES (continued)					
10 44 00	Fire Protection Specialties	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
10 51 29	Solid Phenolic Core Lockers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 11 - EQUIPMENT					
11 24 13	Fall Restraint	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
11 34 00	Ceiling Fans	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
11 40 00	Food Service Equipment	Marshall Associates	B19-PM7	B5 Admin & C8.1 Link Project Manual Backcheck 1	03/28/19
11 53 00	Lab Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
11 53 60	Autopsy Morgue Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
DIVISION 12 - FURNISHINGS					
12 24 13	Roller Window Shades	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 35 53	Laboratory Casework, Fixtures and Accessories	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
12 36 63	Solid Surface Material Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 36 64	Quartz Agglomerate Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
12 48 16	Entrance Floor Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 13 - SPECIAL CONSTRUCTION					
13 21 26	Cold Rooms	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
13 48 00	Seismic Restraint for Non Structural Components	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	04/22/20
DIVISION 14 - CONVEYING					
Elev SOW	Scope of Work Outline - Vertical Transportation: Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
14 24 23	Hydraulic Passenger Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
Elev COR	Morgue Elevator Change Request	Thyssen Krupp	B-19-07	Elevator Change Order Scope of Work	11/15/19
DIVISION 21 - FIRE SUPPRESSION					
21 00 00	Fire Suppression Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 05 00	Common Work Results for Fire Suppression	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 12 00	Fire Suppression Standpipes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
21 13 00	Fire Suppression Sprinkler Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 22 - PLUMBING					
22 00 00	Plumbing Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 13	Common Motor Requirements for Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 16	Expansion Fittings and Loops for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 23	General-Duty Valves for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 29	Hangers and Supports for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 33	Heat Tracing For Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 48	Vibration and Seismic Controls for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 53	Identification for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 05 93	Testing, Adjusting and Balancing for Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 07 00	Plumbing Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 08 00	Commissioning of Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 10 00	Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 30 00	Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 40 00	Plumbing Fixtures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
22 60 20	Laboratory Piping Equipment Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING					
23 00 00	Heating, Ventilating and Air Conditionng (HVAC) Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 13	Common Motor Requirements for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 16	Expansion Fittings and Loops for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 19	Meters and Gauges for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

Date: 7/20/2020 *

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING (continued)					
23 05 23	General-Duty Valves for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 29	Hangers and Supports for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 48	Vibration and Seismic Controls for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 53	Identification for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 05 93	Testing, Adjusting and Balancing for HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 07 00	HVAC Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 08 00	Commissioning of HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 00	Instrumentation and Control Performance Specifications	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 10	BSL-3 Laboratory Airflow Control System	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 09 13	Variable Frequency Drives	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 11 23	Facility Fuel - Natural Gas Piping and Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 13	HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 16	Hydronic Piping Specialties	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 21 23	Hydronic Pumps	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 25 00	HVAC Water Treatment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 31 00	HVAC Ducts and Casings	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 33 00	Air Duct Accessories	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 34 00	HVAC Fans	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 36 00	Air Terminal Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 37 00	Air Outlets and Inlets	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 40 00	HVAC Air Cleaning Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 62 01	Variable Refrigerant Flow Volume (VRF VRFV) Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 74 00	Rooftop Packaged Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 75 00	Semi-Custom Packaged Rooftop Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
23 81 26	Small Split System and Unitary HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
DIVISION 26 - ELECTRICAL					
26 00 00	Electrical Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 09	Equipment Wiring	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 19	Low-Voltage Electrical Power Conductors and Cables	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 26	Grounding and Bonding for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 29	Hangers and Supports for Electrical Systems and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 33	Raceways	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 34	Boxes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 53	Identification for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 05 73	Electrical Distribution System Studies	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 00	Commissioning of Electrical	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 05	Electrical Acceptance Testing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 08 10	Building Lighting Acceptance Testing and Documentation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 09 25	Digital Lighting Controls	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 09 30	Networkable Lighting Relay Control Panel	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 22 00	Low-Voltage Transformers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 24 13	Switchboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 24 16	Panelboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 13	Electrical Metering	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 16	Electrical Cabinets and Enclosures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 27 26	Wiring Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 28 00	Overcurrent Protective Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 28 16	Enclosed Switches and Circuit Breakers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19
26 31 00	PhotoVoltaic Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	10/30/19

222 W 39th Ave, San Mateo, CA 94403

Date: 7/20/2020 *

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Page 21 of 22



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 7/20/2020 *

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes early issuances of B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
TRUEBECK CONSTRUCTION ATTACHMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
	Instructions for Proposals	Truebeck Construction		Project Specific Instructions for Proposals	7/20/2020 *
	Attachment A - Truebeck Construction Insurance Requirements, including CCIP Manual	Truebeck Construction	Rev. 3	Project Specific Insurance Requirements	02/04/20
	Attachment B - Truebeck Construction Subcontractor Billing Packet	Truebeck Construction			08/19/16
	Attachment C - General Requirements	Truebeck Construction	Rev 2	Project Specific General Requirements, Group BC	05/28/20
	Attachment C.1 - Scope of Work (Trade Specific)	Truebeck Construction		Issued for Bidding	As Dated
	Bid Form, Including Bid Bond (Spec 00 43 16)	Truebeck Construction		Issued for Bidding	As Dated
	Attachment D- List of Contract Documents Group B & C	Truebeck Construction	R1	Group B/C Bidding	7/20/2020 *
	Attachment E - Master Schedule	Truebeck Construction		Issued for Bidding	06/30/20
	Attachment F - Parking & Logistics Plans	Truebeck Construction		Issued for Bidding	05/28/20
	Attachment G - Building Information Modeling Execution Plan	Truebeck Construction		Issued for Bidding	10/26/18
	Attachment H -Safety Reference Documents	Truebeck Construction		Truebeck Safety Requirements	05/04/20
	Attachment H - Truebeck Subcontractor Safety Initiative Program (SSIP)	Truebeck Construction		Truebeck Safety Requirements	Feb 2019
	Attachment H.1 - Respirable Crystalline Silica Program	Truebeck Construction		Truebeck Safety Requirements	09/01/17
	Attachment H.2 - Truebeck Excavation Safety Program	Truebeck Construction		Truebeck Safety Requirements	07/01/19
	Attachment H.3 - Truebeck Communicable Prevention Program	Truebeck Construction	Rev 3.0	Truebeck Safety Requirements	04/14/20
	Attachment J - Environmental & Soil Profiling Documents	Truebeck Construction		Issued for Bidding	10/17/18
	Attachment J - Phase 1 Environmental Site Assessment (Final)	GHD	Issued	Issued for Bidding	10/17/20
	Attachment J.1 - Soil Profiling Report Final	GHD	Issued	Issued for Bidding	11/07/18
	Attachment K - SMHC Division 00 and 01 Specs	Truebeck Construction		Issued for Bidding	05/29/18
	Attachment L - SMHC Site Specific Documents	Director of Engineering		Issued for Bidding	09/05/18
	Attachment L.0 - SMMC Interim Life Safety Measure Policies (Exhibit 13)	Director of Engineering	Rev. 8	Contract Exhibit	09/05/18
	Attachment L.1 - Contract App E Infectious Control Policy	Director of Engineering	Rev. 4	Contract Appendix	09/05/18
	Attachment L.2 - Fire Watch Protocol	Director of Engineering	Rev. 3	Issued for Bidding	09/05/18
	Attachment L.3 - Above Ceiling Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment L.4 - Hot Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment M - Geotechnical Investigation Plans	GHD		Issued for Bidding	04/10/20
	M.1: SMMC Link Building Foundations Letter, Phase 2	Crawford & Associates	20-607.2	Issued for Bidding	04/10/20
	M.2: SMMC Administration Building Retaining Wall Memo,Phase 2	Crawford & Associates	20-607.1	Issued for Bidding	03/11/20
	M.3: Geotechnical Investigation Report, Revision 1 for Phase 2 (Group B & C)	GHD	Rev. 1	Issued for Bidding	Nov '18
	M.4: G172775-41 Geotech Approval Letter, Phase 1	Taylor Design / GHD		A-1: OHSPD Backcheck #2 Issuance	07/13/18
	M.5: G172775-41 Response to Geotech Comments, Phase 1	GHD		A1 / A-3.1 Joint Issuance	05/29/18
	M.6: G172775-41 Geotech Defects Letter,Phase 1	OSHDP		A1 / A-3.1 Joint Issuance	05/23/18
	M.7: Geotechnical Investigation Report, Revision 2 for Phase I (Group A)	GHD	Rev. 2	A1 / A-3.1 Joint Issuance	03/06/18
	M.8: Detailed Summary of Revisions to Geotechnical Investigation & Geohazard Report (Phase 1)	GHD		A1 / A-3.1 Joint Issuance	03/13/18
	M.9: Geologic Hazards Report (Rev. 1), SMMC Projects, Phase 1	GHD		A1 / A-3.1 Joint Issuance	03/17/18
	Attachment P - CEQA Document	TRA Environ. Services		Issued for Bidding	03/15/18
	Attachment Q.1 - Hazardous Material Reports Groups B & C: 1954 Building & HSB Building	SCA Environmental	AB7.01	Hazardous Materials Update	06/25/20
	Attachment Q.2 - Hazardous Material Reports Group A: Nursing Wing (1st Floor) & Central Plant	SCA Environmental	Rev. 3	Hazardous Materials Reports	09/14/18
	Pre-Bid RFI Log	Truebeck Construction		Issued for Bidding	As Dated



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007)					
GENERAL					
GA000	Phase 1 - Coversheet	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA001TB	Phase 1 - Sheet Index <i>[As Modified by Truebeck]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA021	Phase 1 - Code Analysis & Phasing Site Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA022	Phase 1 - Code Analysis Exterior Walls	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA030	Phase 1 - Code Analysis - Plumbing Counts	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA131	Fire Life Safety - Phase 1 - Level 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA132	Fire Life Safety - Phase 1 - Level 2	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA133	Fire Life Safety - Phase 1 - Level 3	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
GA140	Site Accessibility Plan - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces & Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA121	Phase 1 - Level 1 - Overall Floor Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA122	Phase 1 - Level 2 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA123	Phase 1 - Level 3 - Overall Floor Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA124	Phase 1 - Overall Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA171	Phase 1 - Level 1 - Overall Reflected Ceiling Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA172	Phase 1 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA173	Phase 1 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA200	Phase 1 - Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA220	Phase 1 - Sections	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA301-A	Phase 1 - Level 1 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA301-B	Phase 1 - Level 1 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA302-A	Phase 1 - Level 2 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA302-B	Phase 1 - Level 2 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA303-A	Phase 1 - Level 3 Segment A Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA303-B	Phase 1 - Level 3 Segment B Floor Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA304-A	Phase 1 - Segment A Roof Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA304-B	Phase 1 - Segment B Roof Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-A	Level 1 - Phase 1 - Segment A RCP <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA311-B	Level 1 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-A	Level 2 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA312-B	Level 2 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-A	Level 3 - Phase 1 - Segment A RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA313-B	Level 3 - Phase 1 - Segment B RCP	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
AA400	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA401	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA402	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA403	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA404	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA405	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA406	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA407	Phase 1 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA523	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA524	Enlarged Shower Stalls <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA525	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA526	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA530	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA531	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA532	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA533	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA534	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA535	Interior Elevations	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA560	Mechanical Shaft 02 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA561	Mechanical Shaft 01 - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA562	Mechanical Shaft Sections - Shaft 03 and 04	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA570	Vertical Circulation - Stair 01	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA571	Vertical Circulation - Stair 02	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA573	Vertical Circulation - Interconnecting Stair	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA574	Vertical Circulation - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA601	Exterior Wall And Roof Assemblies - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA610	Exterior Details - Admin.	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-620	Exterior Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA630	Exterior Details - Sally Port <i>[previously AA642]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA631	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA632	Exterior Details - Sally Port	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA640	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA641	Staircase Metal Panel Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-650	Door Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-670	Roof Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA671	Roof Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-700	Partition Type Details <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
A-701	Partition Head And Sill Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-705	Framing Details - Rated <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA706	Morgue Wall Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-721	Interior Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ARCHITECTURAL (continued)					
A-722	Interior Details - Doors	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA723	Interior Details - Morgue	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA731	Interconnecting Stair And Railing Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-740	Typical Ceiling Details - Suspended Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details - Framed Ceiling	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA751	Custom Casework Details - Phase 1	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA800	Phase 1 - Door Schedule - Exterior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA801	Phase 1 - Door Schedule - Interior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
AA810	Phase 1 - Window Schedule - Exterior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
AA811	Phase 1 - Window Schedule - Interior	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
INTERIORS					
IA141-A	Level 1 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA141-B	Level 1 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-A	Level 2 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA142-B	Level 2 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-A	Level 3 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
IA143-B	Level 3 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
I-600	Interior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
IA610	Finish Schedule - Phase 1 <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-07.12	[Admin] Backcheck 001	08/07/20
EQUIPMENT					
QA120	Phase 1 - Miscellaneous Equipment	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
QA121	Phase 1 - Level 1 Segment A Equipment Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MORGUE EQUIPMENT					
LE200	Lab Schedules & Abbreviations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE201	Lab Casework Elevations	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE210	Level 1 Overall Lab Plan & Level 2 SallyPort Plan <i>[previously QA122]</i>	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE211	Level 1 Enlarged Autopsy Plan	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE500	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
LE501	Lab Details	MWL, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES111	Phase 1- Level 1 & 2 Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ES112	Phase 1 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-07.10	[Admin] 100% Construction Documents	05/28/20
STRUCTURAL					
S-A001	General Notes	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A002	General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A003	General Notes Special Inspection	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A004	General Notes Submittals	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A010	Typical Concrete Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A011	Typical Concrete Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A012	Typical Concrete Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A013	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A014	Typical Steel Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
STRUCTURAL (continued)					
S-A015	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A016	Typical Concrete On Metal Deck Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A017	Typical Concrete On Metal Deck Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A141	Admin Building - Foundation Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A142	Admin Building - Level 2 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A143	Admin Building - Level 3 Framing Plan	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A144	Admin Building - Roof Framing Plan	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A301	Admin Building Moment Frame Elevations	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A302	Admin Building Moment Frame & Shear Wall Elevations	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A303	Admin Stair Tower Framing Elevations	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A304	Admin South Retaining Wall Elevation	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A401	Foundation Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A402	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A403	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A501	Column Schedule Admin Building	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A502	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A503	Details	S G H	B19-07.11	[Admin Structural] ASI 003	06/19/20
S-A504	Details	S G H	B19-07.09	[Admin Structural] ASI 002	04/28/20
S-A521	Details	S G H	B19-07.07	[Admin Structural] ASI 001	03/05/20
S-A530	Stair Part Plans	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A531	Details	S G H	B19-07.06	[Admin Structural] Backcheck 1	02/14/20
S-A541	Equipment Anchorage Details	S G H	B19-07.08r	[Admin Structural] RFI 50.034	03/28/20
S-A701	Sideplate General Notes	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A702	Sideplate Column Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A703	Sideplate Beam Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A704	Sideplate Field Erection Details	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A705	Sideplate Coordination Items	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
S-A706	Sideplate Construction Guidelines	S G H	B19-07.04	Phase 1 - Admin Structural and Foundations Package	11/15/19
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Admin Bldg: Level 1 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Admin Bldg: Level 2 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Admin Bldg: Level 3 Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Admin Bldg: Roof Phase 1 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Admin Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Admin Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLS Fire Alarm Control Unit & Battery Calculation	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	AL10224ULX Altronics Power Supply Panel (Door Holders)	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
FIRE PROTECTION					
FP000	Fire Sprinkler Phase 1 Coversheet	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
FIRE PROTECTION	(continued)				
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
FPA220	Fire Sprinkler Sections	Walschon Fire Protection	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PLUMBING					
PA001	Phase 1 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA002	Phase 1 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-A	Phase 1 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA120-B	Phase 1 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-A	Phase 1 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA121-B	Phase 1 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-A	Phase 1 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA122-B	Phase 1 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-A	Phase 1 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA123-B	Phase 1 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA124	Phase 1 - Rooftop - Plumbing Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA401	Phase 1 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA501	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
PA502	Phase 1 - Plumbing Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MECHANICAL					
MA001	Phase 1 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA002	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA003	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA004	Phase 1 - Mechanical Schedules	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA111	Phase 1 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA112	Phase 1 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA113	Phase 1 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-A	Phase 1 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA121-B	Phase 1 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-A	Phase 1 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA122-B	Phase 1 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-A	Phase 1 - Level 3A - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA123-B	Phase 1 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA124	Phase 1 - Roof - HVAC Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA131	Phase 1 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA132	Phase 1 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA133	Phase 1 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA134	Phase 1 - Roof - HVAC Piping Plan	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA141	HVAC Enlarged Plans	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA501	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA502	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
MA503	Phase 1 Mechanical Details	Frank M Booth, Inc	B19-07.10	[Admin] 100% Construction Documents	05/28/20
ELECTRICAL					
EA001	Phase 1 - Electrical Cover Sheet	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA002	Phase 1 - Luminaire Schedule	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
ELECTRICAL (continued)					
EA100	Electrical Site Plan	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-A	Phase 1 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-241-B	Phase 1 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-A	Phase 1 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-242-B	Phase 1 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-A	Phase 1 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-243-B	Phase 1 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-A	Phase 1 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-341-B	Phase 1 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-A	Phase 1 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-342-B	Phase 1 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-A	Phase 1 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-343-B	Phase 1 - Level 3 Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-A	Phase 1 - Segment A Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA-344-B	Phase 1 - Segment B Roof Plan - Power	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA401	Phase 1 - Electrical Enlarged Plans	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA501	Phase 1 - Single Line Diagram	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA601	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA602	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA603	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA604	Phase 1 - Panel Schedules	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA701	Phase 1 - Electrical Details	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA801	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA802	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
EA803	Phase 1 - Title 24 Forms	WBE / Randall Lamb	B19-07.10	[Admin] 100% Construction Documents	05/28/20
TECHNOLOGY					
TA-001	Phase 1 - Symbols Lists and General Notes - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-221	Phase 1 - Level 1 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-222	Phase 1 - Level 2 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-223	Phase 1 - Level 3 - Overall Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-A	Phase 1 - Level 1 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-241-B	Phase 1 - Level 1 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-A	Phase 1 - Level 2 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-242-B	Phase 1 - Level 2 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-A	Phase 1 - Level 3 Segment A Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-243-B	Phase 1 - Level 3 Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-A	Phase 1 - Segment A Roof Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-244-B	Phase 1 - Segment B Floor Plan - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-401	Phase 1 - Enlarged Plans - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
TA-501	Phase 1 - Diagrams and Details - Technology	WBE	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSA-001	Title & Security System Legend	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-100	Site Plan	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-241-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-242-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-A	Level 3 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-243-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
B-5: Administrative Office Building - 100% Construction Document Drawings (BLD2019-00007) (continued)					
SECURITY (continued)					
TSA-301	Access Control System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-302	CCTV System Riser	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-303	Door & Camera Matrix	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-501	Door Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-502	Door Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-503	Door Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-504	Camera Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-505	System Architecture	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-601	Wiring Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-602	Wiring Details - 02	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-603	Wiring Details - 03	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-604	Wiring Details - 04	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
TSA-701	Panel Details - 01	WBE / Johnson Controls	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/15/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-07.10d	[Admin] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"

LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings

222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007)

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes Structural Changes for B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008)					
GENERAL					
GL000	Phase 2 -Coversheet	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL001TB	Phase 2 - Sheet Index [As Modified by Truebeck]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-010	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-011	General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-012	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-013	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-014	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-015	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-016	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-017	Energy Report	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL021	Phase 2 -Code Analysis & Phasing Plans	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL030	Phase 2 -Code Analysis - Plumbing Counts	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL131	Fire Life Safety -Phase 2 - Level 1	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL132	Fire Life Safety -Phase 2 - Level 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL133	Fire Life Safety -Phase 2 - Level 3	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
GL140	Site Accessibility Plan - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-503	CBC 11B Division 3 Building Blocks	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-504	CBC 11B Division 4 Accessible Routes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-505	CBC 11B Division 5 General Site & Building Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-506	CBC 11B Division 6 Plumbing Elements & Facilities	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-507	CBC 11B Division 7 Communication Elements & Features	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-508	CBC 11B Division 8 Special Rooms, Spaces, & Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
G-509	CBC 11B Division 9 Built-In Elements	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ARCHITECTURAL					
A-000	Architectural General Notes	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL121	Phase 2 - Level 1 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL122	Phase 2 - Level 2 - Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL123	Phase 2 - Level 3 -Overall Floor Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL124	Phase 2 -Overall Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL171	Phase 2 - Level 1 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL172	Phase 2 - Level 2 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL173	Phase 2 - Level 3 - Overall Reflected Ceiling Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL200	Phase 2 - Elevations [Revision 2]	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL220	Phase 2 - Sections	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL301-A	Phase 2 - Level 1 Segment A Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL301-B	Phase 2 - Level 1 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL301-C	Phase 2 - Level 1 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-A	Phase 2 - Level 2 Segment A Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-B	Phase 2 - Level 2 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL302-C	Phase 2 - Level 2 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-A	Phase 2 - Segment A Roof Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-B	Phase 2 - Level 3 Segment B Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL303-C	Phase 2 - Level 3 Segment C Floor Plan [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL304-B	Phase 2 - Segment B Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL304-C	Phase 2 - Segment C Roof Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-A	Phase 2 - Level 1 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL311-B	Phase 2 - Level 1 -Segment B RCP [Early Release of Backcheck 001]	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL311-C	Phase 2 - Level 1 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-A	Phase 2 - Level 2 -Segment A RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL," it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
AL312-B	Phase 2 - Level 2 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL312-C	Phase 2 - Level 2 -Segment C RCP <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL313-B	Phase 2 - Level 3 -Segment B RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL313-C	Phase 2 - Level 3 -Segment C RCP	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL400	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL401	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL402	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL403	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL404	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL405	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL406	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL407	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL408	Phase 2 - Enlarged Elev., Wall Section And Plan <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL409	Phase 2 - Enlarged Elev., Wall Section And Plan <i>(previously AL675) [Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL521	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL522	Enlarged Toilet Rooms <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL530	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL531	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL532	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL533	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL534	Interior Elevations	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL535	Interior Elevations <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL570	Vertical Circulation	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL580	Enlarged RCP - Cafe Dining Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL590	Add Alternate L.2 - Vestibule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-600	Exterior Wall And Roof Assemblies - Typ.	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL601	Exterior Wall And Roof Assemblies - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL610	Exterior Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL611	Exterior Details - Phase 2 <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-620	Exterior Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL630	Curtainwall Schedule & Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL632	Cafe Awning Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-650	Door Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-660	Waterproofing Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-670	Roof Details -Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL671	Roof Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL672	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL673	Expansion Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL674	Seismic Joint Detail	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL676	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL677	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL678	Seismic Joint Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-680	Rooftop Screen Schedule & Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-700	Partition Type Details <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-701	Partition Head And Sill Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-704	Framing Details - Typical	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-705	Framing Details -Rated <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-710	UL Design & Fire Resistive Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-720	Interior Details <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
ARCHITECTURAL (continued)					
A-721	Interior Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-722	Interior Details - Doors	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-730	Interior Details - Stairs	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL731	Interior Details At Cafe Servery <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
A-740	Typical Ceiling Details -Suspended Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-741	Typical Ceiling Details -Framed Ceiling	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-742	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-743	Ceiling Details	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-750	Casework	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL751	Custom Casework Details - Phase 2	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL800	Phase 2 - Door Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL801	Phase 2 - Door Schedule - Interior <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
AL810	Phase 2 - Window Schedule - Exterior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL811	Phase 2 - Window Schedule - Interior	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
A-820	Exterior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
AL830	Wood Coursing Schedule	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
INTERIORS					
IL141-A	Level 1 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-B	Level 1 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL141-C	Level 1 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-A	Level 2 Segment A Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-B	Level 2 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL142-C	Level 2 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-B	Level 3 Segment B Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL143-C	Level 3 Segment C Finish Plan <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
IL401	Enlarged Partial Finish Plans <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
I-600	Interior Finish Legend <i>[Revision 2]</i>	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
I-601	Interior Finish Legend	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
IL611	Finish Schedule -Phase 2 <i>[Early Release of Backcheck 001]</i>	Taylor Design	B19-08.06	[Link] Backcheck 001	08/07/20
EQUIPMENT					
QL120	Phase 2 -Miscellaneous And Engineering Shop Equipment	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
EDGE OF SLAB					
ES121	Phase 2- Level 1 / 2 Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
ES122	Phase 2 - Level 3 / Roof Edge Of Slab Plan	Taylor Design	B19-08.05	[Link] 100% Construction Documents	05/28/20
STRUCTURAL					
S-L001	General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L002	General Notes	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L003	General Notes Special Inspection	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L004	General Notes Submittals	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L010	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L011	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L012	Typical Concrete Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L013	Typical Steel Details	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L014	Typical Steel Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L015	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L016	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L017	Typical Concrete On Metal Deck Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building - Foundation Plans	S G H	B19-08.061	[Link] Backcheck 001	08/07/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
STRUCTURAL (continued)					
S-L142	Link Building - Level 2 Framing Plan	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L143	Link Building - Level 3 & Low Roof Framing Plan	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L144	Link Building - Roof Framing Plan	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L301	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L302	Link Building Moment Frame Elevations	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L303	Link Building Moment Frame Elevations	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L401	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L402	Details	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L501	Column Schedule Link Building	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L502	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L503	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L511	Awning Section & Details	S G H	B19-08.061	[Link] Backcheck 001	08/07/20
S-L521	Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L541	Equipment Anchorage Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L701	Sideplate General Notes	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L702	Sideplate Column Details, A Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L703	Sideplate Column Details, B Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L704	Sideplate Column Details, C Type	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L705	Sideplate Beam Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L706	Sideplate Field Erection Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L707	Sideplate Miscellaneous Details	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L708	Sideplate Coordination Items	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L709	Sideplate Construction Guidelines	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
S-L141	Link Building Foundation Plans	S G H	B19-08.05	[Link] 100% Construction Documents	05/28/20
FOOD SERVICE					
FS1.00	Café Foodservice Overall Plan - Café	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.11	Café Foodservice Equipment Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.12	Café Foodservice Building Conditions and Ventilation Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.13	Café Foodservice Plumbing Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS1.14	Café Food Service Electrical Rough-In Plan	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.11	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.12	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FS2.13	Café Food Service Elevations	Marshall Associates, Inc.	B19-08.05	[Link] 100% Construction Documents	05/28/20
FIRE ALARM					
FA-001	Fire Alarm Cover Sheet & Notes	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-002	Misc. Detail / FA Equipment List / FA Sequence of Operation	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-101	Link Bldg: Level 1 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-102	Link Bldg: Level 1 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-103	Link Bldg: Level 2 Section A Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-104	Link Bldg: Level 2 Section B & C Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-105	Link Bldg: Level 3 Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-106	Link Bldg: Roof Phase 2 Fire Alarm Plan	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-501	SMMC Campus Fire Alarm Network System	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-502	Link Building: Fire Alarm Riser Diagram Level 1 & 2	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-503	Link Building: Fire Alarm Riser Diagram Level 3 & Roof	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-504	XLSR #1 Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-505	SSD-C FA Annunciator Panel & Existing NCC #2 Network Command Center	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-506	PAD-4 NAC Power Booster Panel / Battery & Voltage Drop Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-507	Typical Wiring & Mounting Detail of Field Devices	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20
FA-508	Global XLS Fire Alarm Control Unit & Battery Calcs	WBE / Siemens Fire Safety	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/15/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
FIRE PROTECTION					
FPL000	Fire Sprinkler Phase 2 Coversheet	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP001	Fire Sprinkler Details Pg. 1	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP002	Fire Sprinkler Details Pg. 2	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP003	Fire Sprinkler Standpipe Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP004	Fire Sprinkler Standpipe Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP005	Fire Sprinkler Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP006	Fire Sprinkler Link Level 3 Preaction Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP007	Fire Sprinkler Hanger and Bracing Details	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FP008	Fire Sprinkler Bracing Calculations	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL121	Fire Sprinkler Level 1 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL122	Fire Sprinkler Level 2 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL123	Fire Sprinkler Level 3 Overall Piping Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL171	Fire Sprinkler Level 1 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL172	Fire Sprinkler Level 2 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL173	Fire Sprinkler Level 3 Overall RCP Plan	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
FPL220	Fire Sprinkler Sections	Walschon Fire Protection	B19-08.05	[Link] 100% Construction Documents	05/28/20
PLUMBING					
PL-001	Phase 2 - Plumbing Legend and Notes	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL-002	Phase 2 - Plumbing Schedules and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-A	Phase 2 - Level 1A - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-B	Phase 2 - Level 1B - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL120-C	Phase 2 - Level 1C - Underground Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-A	Phase 2 - Level 1A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-B	Phase 2 - Level 1B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL121-C	Phase 2 - Level 1C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-A	Phase 2 - Level 2A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-B	Phase 2 - Level 2B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL122-C	Phase 2 - Level 2C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-A	Phase 2 - Level 3A - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-B	Phase 2 - Level 3B - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL123-C	Phase 2 - Level 3C - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-L	Phase 2 - Lower Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL124-U	Phase 2 - Upper Roof - Plumbing Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL401	Phase 2 - Plumbing Riser Diagrams	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL501	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
PL502	Phase 2 - Plumbing Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
MECHANICAL					
ML-001	Phase 2 - Mechanical Legend, Notes and Material Matrix	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-002	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML-003	Phase 2 - Mechanical Schedules	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML111	Phase 2 - Level 1 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML112	Phase 2 - Level 2 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML113	Phase 2 - Level 3 - HVAC Zone Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-A	Phase 2 - Level 1A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-B	Phase 2 - Level 1B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML121-C	Phase 2 - Level 1C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-A	Phase 2 - Level 2A - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-B	Phase 2 - Level 2B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML122-C	Phase 2 - Level 2C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20**B5 New Administration Building (BLD2019-00007)****C8.1 New Link Building (BLD2019-00008)**** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
MECHANICAL (continued)					
ML123-B	Phase 2 - Level 3B - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML123-C	Phase 2 - Level 3C - HVAC Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML131	Phase 2 - Level 1 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML132	Phase 2 - Level 2 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML133	Phase 2 - Level 3 - HVAC Piping Floor Plan	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML501	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML502	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ML503	Phase 2 Mechanical Details	Frank M Booth, Inc	B19-08.05	[Link] 100% Construction Documents	05/28/20
ELECTRICAL					
EL001	Phase 2 - Electrical Cover Sheet	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL002	Phase 2 - Luminaire Schedule	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL241	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-A	Phase 2 - Level 1 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-B	Phase 2 - Level 1 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-241-C	Phase 2 - Level 1 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL242	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-A	Phase 2 - Level 2 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-B	Phase 2 - Level 2 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-242-C	Phase 2 - Level 2 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL243	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-A	Phase 2 - Level 3 Segment A RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-B	Phase 2 - Level 3 Segment B RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-243-C	Phase 2 - Level 3 Segment C RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL341	Phase 2 - Level 1 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL342	Phase 2 - Level 2 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL343	Phase 2 - Level 3 Overall RCP - Lighting	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Power	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL501	Phase 2 - Single Line Diagram	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL601	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL602	Phase 2 - Panel Schedules	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL801	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL802	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
EL803	Phase 2 - Title 24 Forms	WBE / Randall Lamb	B19-08.05	[Link] 100% Construction Documents	05/28/20
TECHNOLOGY					
TL-001	Phase 2 - Symbols Lists and General Notes - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-121	Phase 2 - Level 1 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-122	Phase 2 - Level 2 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-123	Phase 2 - Level 3 - Overall Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-124	Phase 2 - Overall Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-A	Phase 2 - Level 1 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-341-B	Phase 2 - Level 1 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING CURRENT DRAWINGS (continued)					
C-8.1: Link Building - 100% Construction Document Drawings (BLD2019-00008) (continued)					
TECHNOLOGY (continued)					
TL-341-C	Phase 2 - Level 1 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-A	Phase 2 - Level 2 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-B	Phase 2 - Level 2 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-342-C	Phase 2 - Level 2 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-A	Phase 2 - Level 3 Segment A Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-B	Phase 2 - Level 3 Segment B Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-343-C	Phase 2 - Level 3 Segment C Floor Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-344-A	Phase 2 - Segment A Roof Plan - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-401	Phase 2 - Enlarged Plans and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-501	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
TL-502	Phase 2 - Diagrams and Details - Technology	WBE	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
SECURITY					
TSL-001	Title & Security System Legend	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-A	Level 1 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-B	Level 1 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-341-C	Level 1 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-A	Level 2 Segment A Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-B	Level 2 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-342-C	Level 2 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-B	Level 3 Segment B Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-343-C	Level 3 Segment C Floor Plan - Security	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-301	Access Control System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-302	CCTV System Riser	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-303	Door & Camera Matrix	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-501	Door Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-502	Door Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-503	Camera Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-504	System Architecture	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-601	Wiring Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-602	Wiring Details - 02	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
TSL-701	Panel Details - 01	WBE / Johnson Controls	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	04/17/20
SOUND MASKING					
T-SM-001	Phase 1 and 2 - 1st Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-002	Phase 1 and 2 - 2nd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-003	Phase 1 and 2 - 3rd Floor Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-004	Phase 1 and 2 - Terminations Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-005	Phase 1 and 2 - Details Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20
T-SM-006	Phase 1 and 2 - Paging Sheet Sound Masking and Paging - Technology	WBE / Archoustics West	B19-08.05d	[Link] 100% Construction Documents DRAFT Issuance	05/18/20



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects
 San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes Structural Changes for B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008)					
DIVISION 00 - GENERAL CONDITIONS (See Attachment K for Documents)					
00 01 01	Title Page	County of San Mateo	Att. K	Issued for Bidding	05/29/18
00 01 11	Table of Contents	County of San Mateo	Att. K	Issued for Bidding	February '18
00 10 01	<i>[CMAR] Notice Inviting Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 01	<i>[CMAR] Instructions for Proposals [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 20 10	<i>[CMAR] Access, Indemnity and Release Agreement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 30 20	Geotechnical Data and Existing Conditions	County of San Mateo	Att. K	Issued for Bidding	February '18
04 00 01	<i>[CMAR] Proposal Price Form [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 45 14	<i>[CMAR] Statement of Proposer's Proposed Project Plan, Staffing Plan and Safety Plan [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 45 16.1	<i>[CMAR] Supplement to Response to Request for SOQ's [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 10	<i>[CMAR] Non-Collusion Affidavit [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 48 20	<i>[CMAR] Proposer Certifications [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 50 51	<i>[CMAR] Notice of Intent to Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	October '15
00 51 05	<i>[CMAR] Notice of Award [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 01	Agreement	County of San Mateo	Att. K	Issued for Bidding	March '18
00 52 05	<i>[CMAR] Assignment and Novation [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 52 51	<i>[CMAR] Pre-Construction and CMR Services [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 55 01-A	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 1) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 55 01-B	<i>[CMAR] Notice to Proceed for Pre-Construction Services (Ph 2) [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	February '18
00 61 13.12	<i>[CMAR] Construction Performance Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 61 13.18	<i>[CMAR] Construction Labor and Material Payment Bond [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
00 63 01	Guaranty	County of San Mateo	Att. K	Issued for Bidding	January '18
00 65 30	Agreement and Release of Any and All Claims	County of San Mateo	Att. K	Issued for Bidding	January '18
00 66 00	Substitution Request Form	County of San Mateo	Att. K	Issued for Bidding	January '18
00 68 01	<i>[CMAR] Escrow Agreement for Security Deposit in Lieu of Retention [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
07 20 00	General Conditions	County of San Mateo	Att. K	Issued for Bidding	March '18
07 20 00	Attachment A HIPAA Business Associate Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 01	Supplementary General Conditions - CMR Items	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 11	<i>[CMAR] Insurance and Indemnification [Deleted for Subcontractors - See Attachment A]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 73 15	Naturally Occurring Asbestos	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 21	Requirements for OSHPD Reviewed Projects	County of San Mateo	Att. K	Issued for Bidding	February '18
00 73 80	Apprenticeship Program	County of San Mateo	Att. K	Issued for Bidding	January '18
00 91 11	<i>[CMAR] Addenda [Deleted for Subs]</i>	County of San Mateo	Att. K	Issued for Bidding	January '18
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents)					
01 01 11	Table of Contents - Division 01 General Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Summary	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix A - CMR Fee [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix B - CMR General Conditions [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix C - CMR General Requirements [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	<i>[CMAR] Appendix D - CMR Bonds, Insurances & Taxes Requirement [Deleted for Subcontractors]</i>	County of San Mateo	Att. K	Issued for Bidding	March '18
00 10 00	Appendix E - San Mateo Medical Center Infection Control Policy	County of San Mateo	Att. K	Issued for Bidding	March '18
01 26 00	Contract Modification Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 29 00	Payment Procedures	County of San Mateo	Att. K	Issued for Bidding	March '18
01 31 00	Project Management and Coordination	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 20	Building Information Modeling (BIM) and Coordination Drawings	County of San Mateo	Att. K	Issued for Bidding	January '18
01 31 50	Project Meetings	County of San Mateo	Att. K	Issued for Bidding	March '18
01 32 00	Construction Progress Documentation	County of San Mateo	Att. K	Issued for Bidding	January '18



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 01 - GENERAL REQUIREMENTS (See Attachment K for Documents) (continued)					
01 32 50	Record Documents (As-Builts)	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 00	Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 33 20	Sustainable Design Reporting - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
01 34 00	Safety Submittals	County of San Mateo	Att. K	Issued for Bidding	February '18
01 35 00	Project Sustainability Construction Credit Summary - LEED V4	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
01 41 00	Regulatory Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 42 00	References and Definitions	County of San Mateo	Att. K	Issued for Bidding	March '18
01 43 39	Mockups and Field Samples	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
01 45 00	Quality Control (QC) Process	County of San Mateo	Att. K	Issued for Bidding	January '18
01 46 00	Testing Laboratory Services	County of San Mateo	Att. K	Issued for Bidding	January '18
01 50 00	Temporary Facilities and Controls	County of San Mateo	Att. K	Issued for Bidding	March '18
01 51 50	Solid Waste Management and Recycling Plan	County of San Mateo	Att. K	Issued for Bidding	March '18
01 52 50	Fire Protection Plan	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 20	Tree Care and Protection	County of San Mateo	Att. K	Issued for Bidding	January '18
01 53 50	Construction Fencing	County of San Mateo	Att. K	Issued for Bidding	January '18
01 54 00	Site Security and Safety	County of San Mateo	Att. K	Issued for Bidding	January '18
01 57 00	Storm Water Pollution Prevention Plan (SWPPP)	County of San Mateo	Att. K	Issued for Bidding	January '18
01 58 00	Project Identification and Signs	County of San Mateo	Att. K	Issued for Bidding	January '18
01 60 00	Product Requirements	County of San Mateo	Att. K	Issued for Bidding	January '18
01 63 00	Product Substitution Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 64 00	Owner Furnished Owner Installed/Contractor Installed (OFOI/OFCI) Items	County of San Mateo	Att. K	Issued for Bidding	January '18
01 72 50	Surveying and Field Engineering	County of San Mateo	Att. K	Issued for Bidding	January '18
01 73 10	Cutting and Patching	County of San Mateo	Att. K	Issued for Bidding	January '18
01 74 00	Cleaning	County of San Mateo	Att. K	Issued for Bidding	January '18
01 77 00	Closeout Procedures	County of San Mateo	Att. K	Issued for Bidding	January '18
01 78 00	Closeout Submittals	County of San Mateo	Att. K	Issued for Bidding	March '18
01 78 20	Operation and Maintenance Data	County of San Mateo	Att. K	Issued for Bidding	February '18
01 82 00	Demonstration and Training	County of San Mateo	Att. K	Issued for Bidding	October '15
01 91 13	General Commissioning Requirements	County of San Mateo	Att. K	Issued for Bidding	March '18
01 91 13	General Commissioning Requirements - Project Specific	Interface Engineering	B19-08.01	[MEPF-Link] Design Concept Drawings	10/30/19
DIVISION 02 - EXISTING CONDITIONS (NOT USED)					
DIVISION 03 - CONCRETE					
03 10 00	Concrete Forming and Adhesion	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 15 13	Waterstops	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 20 00	Concrete Reinforcing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 30 00	Cast-In-Place Concrete	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 35 10	Concrete Flatwork Finishing and Curing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 35 40	Polished Concrete Finishing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 54 16	Hydraulic Cement Underlayment	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
03 82 16	Post-Installed Anchors	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 04 - MASONRY (NOT USED)					
DIVISION 05 - METALS					
05 05 12	Hot-Dip Galvanizing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 05 13	Shop-Applied Steel Primer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 05 23	Metal Fastenings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 12 00	Structural Steel Framing	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 12 13	Architecturally Exposed Structural Steel	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 31 00	Steel Decking	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
05 40 00	Cold-Formed Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 50 00	Metal Fabrications	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 51 00	Metal Stairs	SGH	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 51 34	Ladders	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 51 35	Metal Crossover Platforms	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 52 13	Pipe and Tube Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 71 00	Decorative Metal Stairs	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 73 13	Glazed Decorative Metal Railings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
05 78 29	Decorative Metal Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 06 - WOOD, PLASTICS AND COMPOSITES					
06 10 53	Miscellaneous Rough Carpentry	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
06 16 43	GMF Gypsum Sheathing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
06 41 00	Architectural Wood Casework	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
06 64 16	Decorative Polymer Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 07 - THERMAL AND MOISTURE PROTECTION					
07 13 26	SASM Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 13 27	HDPE Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 13 28	PVC Sheet Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 14 13	HFA Rubberized Asphalt Waterproofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 18 26	PMMA Traffic Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 19 00	Water Repellent	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 21 40	Superstructure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 21 50	Building Enclosure Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 22 19	Plaza Deck Insulation	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 25 13	Sheet Weather-Resistive Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 26 13	Below-Grade Vapor Retarder	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 27 13	SASM Air Barriers	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 27 25	Fluid-Applied Silicone Air Barrier	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 41 13	Metal Roof Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 42 13	Formed Metal Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 42 18	Metal Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 42 43	Wood Composite Wall Panels	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 46 46	Fiber Cement Siding	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 54 19	PVC Roofing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 62 00	Sheet Metal Flashing and Trim	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 65 00	Flexible Flashing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 72 33	Roof Hatches	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 76 00	Pedestal Pavers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 81 16	Cementitious Fireproofing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 84 00	Firestopping	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 92 00	Joint Sealants	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
07 95 13	Expansion Joints [Assemblies]	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 08 - OPENINGS					
08 06 71	Door Hardware Schedule	Assa Abloy	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 12 13	Standard Hollow Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 12 15	Specialty Metal Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 12 16	Aluminum Frames	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 13 13	Standard Hollow Metal Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

* Note this issuance includes Structural Changes for B/C 001, 08/07/2020

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 05 - METALS (continued)					
08 14 16	Flush Wood Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 31 16	Access Panels (and Frames)	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 33 23	Overhead Coiling Doors	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 33 36	Side Coiling Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 34 40	Coiling Fire and Smoke Curtains	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 42 13	Aluminum-Framed Entrances	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 42 26	All-Glass Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 42 29	Automatic Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 42 43	ICU-CCU Entrances	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 44 13	Standard Aluminum-Framed Curtain Walls	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 51 13	Aluminum Windows	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 56 19	Pass Windows	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 63 00	Metal-Framed Skylights	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 81 00	Glass Glazing	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
08 87 16	Decorative Glazing Film	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 09 - FINISHES					
09 05 16	Preparation of Concrete Slabs for Finish Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 21 16	Gypsum Board Shaft Wall Assemblies	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 22 16	Lightgage Metal Framing	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 24 43	Polymer-Modified Portland Cement Plastering	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 28 14	Cementitious Tile Backing Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 29 00	Gypsum Board	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 30 00	Tiling	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 51 13	Acoustical Panel Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 51 33	Acoustical Metal Pan Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 54 29	Wood Grille Ceilings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 65 13	Resilient Base and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 65 16	Resilient Sheet Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 66 23	Epoxy Terrazzo Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 68 13	Tile Carpeting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 69 00	Access Flooring	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 72 10	Contract Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 72 43	Graphic Film Wall Coverings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 77 33	FRP Wall Panels	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 81 33	Acoustical Insulation, Sealants and Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 84 00	Sound-Absorbing Wall Units	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 91 00	Painting	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 91 01	Paint Products Schedule	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 96 53	Elastomeric Coatings	Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 96 56	Epoxy Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 97 13	High Performance Steel Coatings	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
09 97 23	Penetrating Concrete Floor Sealer	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 10 - SPECIALTIES					
10 11 16	Markerboards	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 11 25	Tackable Surfaces	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 22 39	Operable Partitions	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 26 00	Wall Protection	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 28 13	Commercial Toilet Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 28 14	Commercial Shower Accessories	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 10 - SPECIALTIES (continued)					
10 44 00	Fire Protection Specialties	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
10 51 29	Solid Phenolic Core Lockers	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 11 - EQUIPMENT					
11 24 13	Fall Restraint	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
11 34 00	Ceiling Fans	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
11 40 00	Food Service Equipment	Marshall Associates	B19-PM7	B5 Admin & C8.1 Link Project Manual Backcheck 1	10/30/19
11 53 00	Lab Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
11 53 60	Autopsy Morgue Equipment	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
DIVISION 12 - FURNISHINGS					
12 24 13	Roller Window Shades	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
12 35 53	Laboratory Casework, Fixtures and Accessories	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
12 36 63	Solid Surface Material Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
12 36 64	Quartz Agglomerate Countertops	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
12 48 16	Entrance Floor Grilles	AWC West / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 13 - SPECIAL CONSTRUCTION					
13 21 26	Cold Rooms	MWL / Taylor Design	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	05/08/20
13 48 00	Seismic Restraint for Non Structural Components	S G H	B19-PM8	B5 Admin & C8.1 Link Project Manual Final 100% CD's	02/01/19
DIVISION 14 - CONVEYING					
Elev SOW	Scope of Work Outline - Vertical Transportation: Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
14 24 23	Hydraulic Passenger Elevators	Taylor Design	B19-07	Elevator Scope of Work	08/23/18
Elev COR	Morgue Elevator Change Request	Thyssen Krupp	B-19-07	Elevator Change Order Scope of Work	11/15/19
DIVISION 21 - FIRE SUPPRESSION					
21 00 00	Fire Suppression Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
21 05 00	Common Work Results for Fire Suppression	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
21 12 00	Fire Suppression Standpipes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
21 13 00	Fire Suppression Sprinkler Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
DIVISION 22 - PLUMBING					
22 00 00	Plumbing Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 13	Common Motor Requirements for Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 16	Expansion Fittings and Loops for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 23	General-Duty Valves for Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 29	Hangers and Supports for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 33	Heat Tracing For Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 48	Vibration and Seismic Controls for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 53	Identification for Plumbing Piping and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 05 93	Testing, Adjusting and Balancing for Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 07 00	Plumbing Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 08 00	Commissioning of Plumbing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 10 00	Plumbing Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 30 00	Plumbing Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 40 00	Plumbing Fixtures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
22 60 20	Laboratory Piping Equipment Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING					
23 00 00	Heating, Ventilating and Air Conditionng (HVAC) Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 13	Common Motor Requirements for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 16	Expansion Fittings and Loops for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 19	Meters and Gauges for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G-" or "A-", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
GROUP B & C DOCUMENTS: ADMIN LINK BUILDING SPECIFICATIONS OTHER DOCUMENTS (continued)					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
DIVISION 23 - HEATING, VENTILATING AND AIR CONDITIONING (continued)					
23 05 23	General-Duty Valves for HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 29	Hangers and Supports for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 48	Vibration and Seismic Controls for HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 53	Identification for HVAC Piping, Ductwork and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 05 93	Testing, Adjusting and Balancing for HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 07 00	HVAC Insulation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 08 00	Commissioning of HVAC	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 09 00	Instrumentation and Control Performance Specifications	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 09 10	BSL-3 Laboratory Airflow Control System	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 09 13	Variable Frequency Drives	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 11 23	Facility Fuel - Natural Gas Piping and Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 21 13	HVAC Piping	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 21 16	Hydronic Piping Specialties	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 21 23	Hydronic Pumps	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 25 00	HVAC Water Treatment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 31 00	HVAC Ducts and Casings	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 33 00	Air Duct Accessories	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 34 00	HVAC Fans	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 36 00	Air Terminal Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 37 00	Air Outlets and Inlets	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 40 00	HVAC Air Cleaning Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 62 01	Variable Refrigerant Flow Volume (VRF VRFV) Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 74 00	Rooftop Packaged Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 75 00	Semi-Custom Packaged Rooftop Air Conditioning Units	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
23 81 26	Small Split System and Unitary HVAC Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
DIVISION 26 - ELECTRICAL					
26 00 00	Electrical Basic Requirements	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 09	Equipment Wiring	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 19	Low-Voltage Electrical Power Conductors and Cables	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 26	Grounding and Bonding for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 29	Hangers and Supports for Electrical Systems and Equipment	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 33	Raceways	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 34	Boxes	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 53	Identification for Electrical Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 05 73	Electrical Distribution System Studies	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 08 00	Commissioning of Electrical	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 08 05	Electrical Acceptance Testing	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 08 10	Building Lighting Acceptance Testing and Documentation	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 09 25	Digital Lighting Controls	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 09 30	Networkable Lighting Relay Control Panel	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 22 00	Low-Voltage Transformers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 24 13	Switchboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 24 16	Panelboards	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 27 13	Electrical Metering	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 27 16	Electrical Cabinets and Enclosures	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 27 26	Wiring Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 28 00	Overcurrent Protective Devices	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 28 16	Enclosed Switches and Circuit Breakers	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19
26 31 00	PhotoVoltaic Systems	Interface Engineering	B19-PM	B5 Admin & C8.1 Link MEP / T/ FP Project Manual	11/07/19

222 W 39th Ave, San Mateo, CA 94403

Date: 08/07/20

C8.1 New Link Building (BLD2019-00008)

* Note this issuance includes Structural Changes for B/C 001, 08/07/2020

Page 21 of 22



ATTACHMENT "D"
LIST OF CONTRACT DOCUMENTS - Group B & C Projects

San Mateo Health Campus Project - New Administration & Link Buildings
 222 W 39th Ave, San Mateo, CA 94403

Legend:

Note: If a sheet starts with "G -" or "A -", it is a common sheet for both Admin and Link Buildings. If a sheet starts with "GA" or "AA," it is specific to the Admin Building, and if a sheet starts with "GL" or "AL", it is specific to the Link Building.

Date: 08/07/20

B5 New Administration Building (BLD2019-00007) **C8.1 New Link Building (BLD2019-00008)**

** Note this issuance includes Structural Changes for B/C 001, 08/07/2020*

Dwg.	Title	Prepared By	Rev #	Revision Name	Rev Date
TRUEBECK CONSTRUCTION ATTACHMENTS					
B-5: Administrative Office Building and C-8.1: Link Office Building- Project Manual and Other Documents Administration Building, Phase 1 & Link Building, Phase 2 (BLD-00007 and BLD-00008) (continued)					
	Instructions for Proposals	Truebeck Construction		Project Specific Instructions for Proposals	08/07/20
	Attachment A - Truebeck Construction Insurance Requirements, including CCIP Manual	Truebeck Construction	Rev. 3	Project Specific Insurance Requirements	02/04/20
	Attachment B - Truebeck Construction Subcontractor Billing Packet	Truebeck Construction			08/19/16
	Attachment C - General Requirements	Truebeck Construction	Rev 2	Project Specific General Requirements, Group BC	05/28/20
	Attachment C.1 - Scope of Work (Trade Specific)	Truebeck Construction		Issued for Bidding	As Dated
	Bid Form, Including Bid Bond (Spec 00 43 16)	Truebeck Construction		Issued for Bidding	As Dated
	Attachment D- List of Contract Documents Group B & C	Truebeck Construction	B/C 1	Group B/C Bidding, Structural	08/07/20
	Attachment E - Master Schedule	Truebeck Construction		Issued for Bidding	06/30/20
	Attachment F - Parking & Logistics Plans	Truebeck Construction		Issued for Bidding	05/28/20
	Attachment G - Building Information Modeling Execution Plan	Truebeck Construction		Issued for Bidding	10/26/18
	Attachment H -Safety Reference Documents	Truebeck Construction		Truebeck Safety Requirements	05/04/20
	Attachment H - Truebeck Subcontractor Safety Initiative Program (SSIP)	Truebeck Construction		Truebeck Safety Requirements	Feb 2019
	Attachment H.1 - Respirable Crystalline Silica Program	Truebeck Construction		Truebeck Safety Requirements	09/01/17
	Attachment H.2 - Truebeck Excavation Safety Program	Truebeck Construction		Truebeck Safety Requirements	07/01/19
	Attachment H.3 - Truebeck Communicable Prevention Program	Truebeck Construction	Rev 3.0	Truebeck Safety Requirements	04/14/20
	Attachment J - Environmental & Soil Profiling Documents	Truebeck Construction		Issued for Bidding	10/17/18
	Attachment J - Phase 1 Environmental Site Assessment (Final)	GHD	Issued	Issued for Bidding	10/17/20
	Attachment J.1 - Soil Profiling Report Final	GHD	Issued	Issued for Bidding	11/07/18
	Attachment K - SMHC Division 00 and 01 Specs	Truebeck Construction		Issued for Bidding	05/29/18
	Attachment L - SMHC Site Specific Documents	Director of Engineering		Issued for Bidding	09/05/18
	Attachment L.0 - SMMC Interim Life Safety Measure Policies (Exhibit 13)	Director of Engineering	Rev. 8	Contract Exhibit	09/05/18
	Attachment L.1 - Contract App E Infectious Control Policy	Director of Engineering	Rev. 4	Contract Appendix	09/05/18
	Attachment L.2 - Fire Watch Protocol	Director of Engineering	Rev. 3	Issued for Bidding	09/05/18
	Attachment L.3 - Above Ceiling Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment L.4 - Hot Work Permit	Director of Engineering	Rev. 1	Issued for Bidding	09/05/18
	Attachment M - Geotechnical Investigation Plans	GHD		Issued for Bidding	04/10/20
	M.1: SMMC Link Building Foundations Letter, Phase 2	Crawford & Associates	20-607.2	Issued for Bidding	04/10/20
	M.2: SMMC Administration Building Retaining Wall Memo,Phase 2	Crawford & Associates	20-607.1	Issued for Bidding	03/11/20
	M.3: Geotechnical Investigation Report, Revision 1 for Phase 2 (Group B & C)	GHD	Rev. 1	Issued for Bidding	Nov '18
	M.4: G172775-41 Geotech Approval Letter, Phase 1	Taylor Design / GHD		A-1: OHSPD Backcheck #2 Issuance	07/13/18
	M.5: G172775-41 Response to Geotech Comments, Phase 1	GHD		A1 / A-3.1 Joint Issuance	05/29/18
	M.6: G172775-41 Geotech Defects Letter,Phase 1	OSHDP		A1 / A-3.1 Joint Issuance	05/23/18
	M.7: Geotechnical Investigation Report, Revision 2 for Phase I (Group A)	GHD	Rev. 2	A1 / A-3.1 Joint Issuance	03/06/18
	M.8: Detailed Summary of Revisions to Geotechnical Investigation & Geohazard Report (Phase 1)	GHD		A1 / A-3.1 Joint Issuance	03/13/18
	M.9: Geologic Hazards Report (Rev. 1), SMMC Projects, Phase 1	GHD		A1 / A-3.1 Joint Issuance	03/17/18
	Attachment P - CEQA Document	TRA Environ. Services		Issued for Bidding	03/15/18
	Attachment Q.1 - Hazardous Material Reports Groups B & C: 1954 Building & HSB Building	SCA Environmental	AB7.01	Hazardous Materials Update	06/25/20
	Attachment Q.2 - Hazardous Material Reports Group A: Nursing Wing (1st Floor) & Central Plant	SCA Environmental	Rev. 3	Hazardous Materials Reports	09/14/18
	Pre-Bid RFI Log	Truebeck Construction		Issued for Bidding	As Dated